

**MINUTES OF THE MEETING REGARDING IMMEDIATE FLOOD PROTECTION MEASURES IN THE DAMAGED DYKE'S UNDER WATER RESOURCE DEPARTMENT, SILCHAR DIVISION, SILCHAR & CACHAR INV. WR DIVISION, BADARPUR HELD ON 12<sup>TH</sup> APRIL 2023 AT 06.30 P.M. IN THE OLD CONFERENCE HALL OF OFFICE OF THE DEPUTY COMMISSIONER, CACHAR,**

**Members present as per Annexure-A:**

The meeting was presided over by Sri Rohan Kumar Jha, I.A.S., Deputy Commissioner cum Chairperson, District Disaster Management Authority, Cachar, Silchar.

At the outset the Deputy Commissioner, Cachar welcomed all the members and thereafter discussion was initiated as per agenda.

The Asst. Executive Engineer, WRD, Cachar Inv. Division, Badarpur (Katigora Sub-Division) & Asst. Executive Engineers of WRD, Silchar Division had briefed the present status of the dyke and the initiative taken till date regarding execution of the immediate restoration works.

After threadbare discussion, the following decisions have been taken on the Agenda items:

**Cachar Inv. W.R. Division, Badarpur:**

1. The Asst. Executive Engineer, Cachar Inv. WR Division, Badarpur had briefed the house regarding execution of flood protection works/embankments & R & S works under the head of NABARD for the year 2022-23 and details status is as follows:

Scheme Package No.	Execution Status in percentage as on date		Target to be achieved on
	31-03-2023	12-04-2023	
Package No.-I	68%	74%	87%
Package No.-II	35%	42%	58%
Package No.-III	58%	64%	80%
Overall Progress	60%		

2. The Deputy Commissioner, Cachar has expressed his dissatisfaction regarding the slow progress of works in Package No.-II under Cachar Inv. WR Division, Badarpur after repeated follow up and instructions issued.
3. Progress in respect of Package No. I & III are considerable but need to be achieved target on 30<sup>th</sup> April' 2023 without fail and to complete the works before the onset of the monsoon season.
4. Progress of Package No. II is very slow and the concerned contractor is yet to mobilize the materials in the works site as committed in the earlier meeting and till date only 47% materials mobilized as informed nu the AEE, WRD C.I. Division, Badarpur. The Deputy Commissioner, Cachar has directed the E.E. Cachar Inv. WR Division, Badarpur to take immediate necessary action for mobilization of balance materials in the works site in consultation with the Contractor Sri Raju Choudhury by 20<sup>th</sup> April 2023 without fail and the site engineer i.e. representative of Raju Choudhury is also committed the same in the meeting.
5. The Deputy Commissioner, Cachar has again directed the AEE, Katigora Sub-Division of Cachar Inv. WR Division to submit daily progress report to CEO, DDMA, Cachar on dally basis in respect of Package No.-II specifically.
6. The Deputy Commissioner, Cachar has directed repeatedly the E.E, Cachar Inv. WR Division, Badarpur to ensure the presence of the Contractors and Site Engineers in the review meeting. But it has been observed that

13/4/23

Contractors were absent in the meeting after repeated instructions issued from this end.

7. The Deputy Commissioner, Cachar has again directed the E.E, Cachar Inv. WR Division, Badarpur/AEE, Katigora Sub-Division and concerned Contractors to ensure roller/compactor on daily basis for compaction of soil in the dykes.
8. The Deputy Commissioner, Cachar has directed the E.E., Cachar Inv. WR Division, Badarpur that the completion certificate of the scheme should not be issued without prior consent of the undersigned.
9. Further, Scheme wise details progress submitted by the E.E, Cachar Inv. WR Division, Badarpur is enclosed in Annexure - A, B & C.

**Water Resource Silchar Division, Silchar:**

1. The Asst. Executive Engineers of Water Resource Silchar Division, Silchar had briefed the house regarding execution of flood protection/embankments, R & S works in Bethukandi dyke (i.e. 11 Km from Sonabarighat to Tarapur) under NABARD for the year 2022-23 and details status is as follows:

Scheme Package No.	Execution Status in percentage as on date		Target to be achieved on 21-04-2023
	31-03-2023	12-04-2023	
Package No.-I	33%	45%	90%
Package No.-II	48%	60%	80%
Package No.-III	40%	50%	65%
Package No.-IV	35%	45%	60%
Overall Progress	50%		

2. The Deputy Commissioner, Cachar has directed all the contractors to increase number of labours in the works site and also ensure double shift works. Sri D. Paul, AEE, WRD Silchar Sub-Division-I will ensure it on time in consultation with all contractors.
3. The Deputy Commissioner, Cachar has directed the Departments and Contractors to complete pro-siltation works by 25th April 2023 positively.
4. In Package No.-III, Contractor informed the house that shifting of electric poles and eviction in the scattered points near the Dyke is required immediately. Accordingly, the Deputy Commissioner, Cachar has directed the Department/Contractors to discussed the matter with CEO, DDMA and ensure the shifting of electric poles and eviction in the scattered points must be completed within the next 2 (two) days.
5. The Deputy Commissioner, Cachar has also directed to AEE WRD Sub-Division - I & II to submit the daily progress report to CEO, DDMA, Cachar in respect of all 4 nos. of packages.
10. The Deputy Commissioner, Cachar has directed the E.E, WR Silchar Division, /AEE, Sub-Division-I & II and concerned Contractors to ensure roller/compactor on daily basis for compaction of soil in the dykes.
11. The Deputy Commissioner, Cachar has directed the E.E., Cachar Inv. WR Division, Badarpur that the completion certificate of the scheme should not be issued without prior consent of the undersigned.
1. The Deputy Commissioner, Cachar has requested to CEO, DDMA, Cachar to communicate with SP, Cachar regarding deployment of Police personnel in Bethukandi Dyke (from Uttarkrishnapur to Mazumder Bazar section) and Police personnel may be deployed in shift wise.
12. Further, Scheme wise details progress submitted by the E.E, WR Silchar Division, Silchar is enclosed in Annexure - D.

*Sanjib*  
13/4/23


**Water Resource Silchar Division, Silchar:**

1. The Deputy Commissioner, Cachar has directed the E.E. Mech. Division, Silchar to pump installed in the Urban area must be operation by 21<sup>st</sup> April 2023 without fail.
2. Sluice Gates/Culverts installed in the Rangirkhal must be operational within the 30<sup>th</sup> April 2023 positively. Accordingly, the Deputy Commissioner, Cachar has directed the E.E. WRD (M) Division and Sri D. Paul, AEE, WRD Sub-Div.-I to take immediate action jointly and report compliance.
3. Installation of Pump at Kalibari Char must be expedited considering the upcoming rainy season and also to complete the installation work before the onset of the monsoon season. Accordingly, the Deputy Commissioner, Cachar has directed the E.E. WRD Mech. Division, Silchar to personally monitor the works and submit day wise progress report to CEO, DDMA, Cachar.

Misc. issues discussed & after threadbare discussion, the following decisions have been taken:

1. The AEE, WRD Silchar Sub-Division-I has raised the issue of no structure of embankments/dykes etc. in both the side of River Jatinga. Due to this the chance of overflowing of the river is maximum in rainy season and last year many villages were affected due to this. Accordingly, the Deputy Commissioner, Cachar has directed the WRD Silchar Sub-Division - I to identify the vulnerable points based on the last year flood data and submit details to DDMA, Cachar. Further, he directed to organize the community awareness programmes in the vulnerable points in collaboration with DDMA, Cachar.
2. The Deputy Commissioner, Cachar has directed the DPO, DDMA, Cachar to take initiative regarding the involvement of volunteers in the vulnerable points near to Jatinga River for immediate response.
3. The Deputy Commissioner, Cachar has directed to AEE, WRD Silchar Sub-Division - I & II & AEE, Cachar Inv. WR Division, Badarpur to communicate with CWC Circle Office and Sub-Division Office, Silchar regarding revision of warning & danger level of flood forecasting stations in Cachar District. As the E.E. MID, CWC, Shilliong has informed the undersigned in written regarding the initiative of revision of warning & danger level of flood forecasting stations in Cachar District.
4. The Deputy Commissioner, Cachar has requested both the E.E.'s of WRD Silchar Div/Cachar Inv. WR Division, Badarpur to inform the Contractors in advance for the review meeting on 24<sup>th</sup> April 2023 at 6.00 PM so that the contractors of concerned scheme can be personally present for the meeting.

**The meeting ended with vote of thanks from the Chair.**



(Rohan Kumar Jha, IAS)  
Deputy Commissioner & Chairperson,  
District Disaster Management Authority,  
Cachar, Silchar.

Dated: 13/04/2023

Memo No: DDMA. 001(CB)/CHR/2023-24/ -A

Copy for favour of kind information:

1. Hon'ble MLA, Silchar, Cachar District.
2. The Principal Secretary to the Govt. of Assam, Revenue & DM Department, Assam Secretariat, Dispur, Guwahati - 6 for kind information.

3. The Chief Executive Officer, Assam State Disaster Management Authority, Ancillary Block, Dispur, Guwahati-6.
4. The Commissioner, Barak Valley Division, Sadarghar, Silchar-I, Cachar.
5. P.S. to Hon'ble M.P, L.S, Silchar, District-Cachar, Assam.
6. The P.S to the Hon'ble Minister to the Govt. of Assam, Cultural Affairs etc. Govt. of Assam for favour of kind appraisal of the Hon'ble Minister.

Copy for favour of information & immediate necessary action:

1. All Members Present.
2. CA/PA to the D.C, Cachar.



Deputy Commissioner & Chairperson,  
District Disaster Management Authority  
Cachar, Silchar

*Handwritten initials and date*  
13/4/23

## SILCHAR WATER RESOURCES DIVISION, SILCHAR

### :: NAME OF SCHEME ::

RESTORATION OF BREACH AND DAMAGES ALONG WITH R/S, A/E, PRO-SILTATION MEASURES AND OTHER ANCILLARY WORKS ON L/B OF RIVER BORAK FROM SONAIMUKH TO TARAPUR AT DIFFERENT REACHES

PACKAGE NO	PROGRESS IN %
PACKAGE 1	45%
PACKAGE 2	60 %
PACKAGE 3	50%
PACKAGE 4	45%

**OVERALL PROGRESS OF THE SCHEME = 50 %**

CUMULATIVE PROGRESS TILL 11 -04-2023

			EST E/W	% of E/W	
<b>PACKAGE 1</b>					
E/W	7560 TRIP	30240 CUM	66447	46%	
CLEARANCE OF JUNGLE	850 M				
FLOOD BARRIER	46 NOS	PILE			
TYPE A	18700 NOS		48499	39%	45%
FABRIC	8000 SQM		12796.12	63%	
TYPE B	3300 NOS		4983	66%	
W/N	666 NOS		670		
BRICK BRAT	82272 CUM			257.	
PSC	1750 NOS		12492	14%	
BOX CULVERT	1 NOS				
<b>PACKAGE 2</b>					
E/W	36396 TRIP	109188 CUM	204179	53%	
CLEARANCE OF JUNGLE	6900 M				
PURCUPINE	6705 MEMBERS		11700	57%	60%
GEO BAGS	12000 NOS		17577	68%	
BOX CULVERT	3 NOS				
<b>PACKAGE 3</b>					
E/W	21553 TRIP	45250 CUM	111779	40%	
CLEARANCE OF JUNGLE	700 M				
PORCUPINE	2990 MEMBERS		5070	59%	50%
GEO BAGS	5000 NOS		10416	48%	
BOULDER WORK RIVER SIDE					
SLUICE GATE	BARREL R/S , CHAMBER, CHANNEL				
BOX CULVERT	1 NOS			55%	
<b>PACKAGE 4</b>					
UPPER DRAIN (STEAMERGHAT) ON THE VERGE OF COMPLETION					
LOWER DRAIN (STEAMERGHAT) ON THE VERGE OF COMPLETION					
GEO BAGS	34000 BAGS		71514	48%	
TYPE B	5750 BAGS		12428	46%	
PORCUPINE	5480 MEMBERS		9282	59%	
FABRIC	11500 SQM		30639	38%	
BRICK BRAT	2443 CUM		9555.3	26%	45%
WIRENETTING SHEET	930 PCS		1670	56%	
CULVERT	1 NOS				

**OVERALL PROGRESS OF THE SCHEME : 50 %**