

MINUTES OF THE MEETING REGARDING IMMEDIATE FLOOD PROTECTION MEASURES IN THE DAMAGED DYKE'S UNDER WATER RESOURCE DEPARTMENT, SILCHAR DIVISION, SILCHAR & CACHAR INV. WR DIVISION, BADARPUR HELD ON 25TH APRIL 2023 AT 06.00 P.M. IN THE NEW CONFERENCE HALL OF OFFICE OF THE DEPUTY COMMISSIONER, CACHAR.

Members present as per Annexure-A:

As directed by the Deputy Commissioner, Cachar the meeting was presided over by Sri Rajib Roy, ACS, District Development Commissioner, Cachar, Silchar.

At the outset the District Development Commissioner, Cachar welcomed all the members and thereafter discussion was initiated as per agenda.

The Asst. Executive Engineer, WRD, Cachar Inv. Division, Badarpur (Katigorah Sub-Division) & Asst. Executive Engineers of WRD, Silchar Division No-I had briefed the present status of the dykes and the initiative taken till date regarding execution of the immediate restoration works.

After threadbare discussion, the following decisions have been taken on the Agenda items:

Cachar Inv. W.R. Division, Badarpur:

1. The Asst. Executive Engineer, Cachar Inv. WR Division, Badarpur had briefed the house regarding execution of flood protection works/embankments & R & S works etc under the head of NABARD for the year 2022-23 and details status is as follows:

Scheme Package No.	Execution Status in percentage as on date (25/04/2023)	Target to be achieved on
		15-05-2023
Package No.-I	85%	100%
Package No.-II	60%	100%
Package No.-III	70%	100%
Overall Progress	72%	

Completion of the Schemes must be in completed nature physically except the works of Sluice Gates in the schemes (if included in the plan & estimate).

2. The District Development Commissioner, Cachar has expressed his dissatisfaction regarding the slow progress of works in Package No.-II under Cachar Inv. WR Division, Badarpur after repeated follow up and instructions issued.
3. Progress in respect of Package No. I & III are considerable but need to be completed before 15th May 2023.
4. The District Development Commissioner, Cachar has directed the Executive Engineer; Cachar Inv. WR Department, Badarpur to prepare a details works flow chart with plan of action and responsible officers etc. and submit it to DDMA, Cachar within the 27th April 2023 for inclusion of the same in the minutes for record purpose. The plan received from the Department is enclosed in Annexure - A.

Water Resource Silchar Division, Silchar:

1. The Asst. Executive Engineers of Water Resource Silchar Division No-I, Silchar had briefed the house regarding execution of flood

Sri Rajib Roy
28/4/23

protection/embankments, & R & S works in Bethukandi dyke (i.e. 11 Km from Sonabarighat to Tarapur) under NABARD for the year 2022-23 and details status is as follows:

Scheme Package No.	Execution Status in percentage as on date (25/04/2023)	Target to be achieved on
		15-05-2023
Package No.-I	50%	100%
Package No.-II	64%	100%
Package No.-III	58%	100%
Package No. IV	53%	100%
Overall Progress	56%	100%

Completion of the Schemes must be in completed nature physically except the works of Sluice Gates in the schemes (if included in the plan & estimate).

2. The District Development Commissioner, Cachar has directed all the contractors to increase number of labours in the works site and also ensure double shift works. Sri D. Paul, AEE, WRD Silchar Sub-Division-I will ensure it on time in consultation with all contractors.
3. The District Development Commissioner, Cachar has expressed his dissatisfaction regarding the slow progress of works in all Packages under Silchar. WR Division, Silchar after repeated follow up and instructions issued.
4. The District Development Commissioner, Cachar has directed the Executive Engineer; Cachar Inv. WR Department, Badarpur to prepare a details works flow chart with plan of action and responsible officers etc. and submit it to DDMA, Cachar within the 27th April 2023 for inclusion of the same in the minutes for record purpose. The plan received from the Department is enclosed in Annexure - B.

Water Resource Silchar Division, Silchar:

1. On 12th April' 2023 review meeting, the Deputy Commissioner, Cachar has categorically instructed the Departments that the Sluice Gates/Culverts installed in the Rangirkhal must be operational within the 30th April 2023 positively and report compliance. But no action taken by the Department till 25th April 2023 and accordingly the DDC, Cachar expressed his dissatisfaction over the lackadaisical attitude.

Accordingly, the DDC, Cachar has directed the Department that the sluice gates/culverts must be operational within the 15th May 2023 or else the matter will be viewed seriously under DM Act 2005.

Action: E.E. WRD Silchar Div. & E.E. WRD Mech. Div. Silchar.

2. The DDC, Cachar has directed the E.E. WRD Mech. Division, Silchar to submit the status report regarding the Installation of Pump at Kalibari Char on next review meeting to be held on 15th May 2023.

Action: E.E. WRD Mech. Division, Silchar.

Misc. issues discussed & after threadbare discussion, the following decisions have been taken:

1. The DDC, Cachar has directed the WRD (all Divisions) to ensure flood protection works before the onset of the monsoon season in the District and lapses on these aspects will be viewed seriously under the DM Act 2005.

[Handwritten signature]
25/4/23

2. It is decided that the next review meeting will be held on 15th May 2023 subject to the approval of the Deputy Commissioner, Cachar.

The meeting ended with vote of thanks from the Chair.



Sd/-
(Rajib Roy, ACS)

District Development Commissioner,
Cachar, Silchar

Dated: 28/04/2023


File No: DDMA. 001(CB)/CHR/2023-24/22C-A

Copy for favour of kind information:

1. Hon'ble MLA, Silchar, Cachar District.
2. The Principal Secretary to the Govt. of Assam, Revenue & DM Department, Assam Secretariat, Dispur, Guwahati - 6 for kind information.
3. The Chief Executive Officer, Assam State Disaster Management Authority, Ancillary Block, Dispur, Guwahati-6.
4. The Commissioner, Barak Valley Division, Sadarghar, Silchar-I, Cachar.
5. P.S. to Hon'ble M.P, L.S, Silchar, District-Cachar, Assam.
6. The P.S to the Hon'ble Minister to the Govt. of Assam, Cultural Affairs etc. Govt. of Assam for favour of kind appraisal of the Hon'ble Minister.

Copy for favour of information & immediate necessary action:

1. All Members Present.
2. CA/PA to the D.C, Cachar.


Addl. Deputy Commissioner & C.E.O,
District Disaster Management Authority,
Cachar, Silchar

28/4/23

ANNEXURE - A

PROGRESS REPORT UPTO 25-04-2023 AND COMPLETION DATE

Name of Scheme : Permanent restoration of breaches at Shantipur area along with improvement, stabilization and restoration of other damaged reaches of the dyke on the right bank of river Borak from Gonirgram to Katigora (from Samjural to Siddipur).

A A No & Date	AA/FC_2022 23(II)_2002 Date 26-01-2023
Name of Division :	Cachar Inv. (WR) Division, Badarpur
Name of Sub-Division :	Katigora W R Sub-Division, Katigora
Name of Contractor :	M/S Dochnia & Co Pvt. Ltd
Work Order No & Date (Package-01)	CE/CC/WR/WO/2020-21/1027/Pt.-II/105 Dtd. 04.02.2023
Date of Commencement :	04.02.2023

Sl No	Brief Item of Work	Quantity as per Work order	Upto date completion (25.04.23)	Targeted date of Completion	Remarks
1	Length of LWL cage line (Single)	600 m	600.00	Completed	Date of completion has been fixed as per present status.
2	Length of LWL cage line (Double)	600 m	600.00	Completed	
3	Excavation of Upper Drain length	600 m	600.00	Completed	
4	Filling of Upper Drain length	600 m	600.00	Completed	
5	Excavation of Middle Drain length	500 m	500.00	Completed	
6	Filling of Middle Drain length	500 m	500.00	Completed	
7	No. of Vertical Drain Cutting	26 Nos.	26.00	Completed	
8	No. of Vertical Drain Filling	26 Nos.	26.00	Completed	
9	Pitching work	600 m	0.65	05-05-2023	
10	Apron work	11912 Nos.	85%	30-04-2023	
11	Earth work in embankment	194062.07 M ³	75% (Approx)	05-05-2023	
12	No. of Truck used	0	0	0	
13	No. of Poklen used	0	0	0	
14	No. of Roller cum Vibrator used	0	0	0	
15	Nos. of Labour engaged	0	156 - Nos today	0	

Copy - Rep.
27/04/23

27/04/23
27/04/23
488 (K)

M. Samy
Executive Engineer
Cachar Inv. (WR) Division
Badarpur

PROGRESS REPORT UPTO 25.04.2023 AND COMPLETION DATE

Name of Scheme : Permanent restoration of breaches at Shantipur area along with improvement, stabilization and restoration of other damaged reaches of the dyke on the right bank of river Borak from Gonirgram to Katigorah (from Samjural to Siddipur).

AA No. & Date	AA/FC_2022-23(i)_2002 Date 26-01-2023
Name of Division	Cachar Inv. (WR) Division, Badarpur
Name of Sub-Division	Katigorah W R Sub-Division, Katigorah
Name of Contractor	Sri Raju Choudhury
Work Order No. & Date : (Package-02)	CE/CC/WR/WO/2020-21/1027/Pt.-II/127 Dtd. 13.02.2023
Date of Commencement	13.02.2023

Sl No.	Brief Item of Work	Quantity as per Work order	Upto date completion (25.04.23)	Targeted date of Completion	Remarks
1	Length of LWL cage line (Single)	700 m	650.00	26-04-2023	Date of completion has been fixed excluding One Sluice Gate and half pitching for 25.00 m where sluice to be installed.
2	Length of LWL cage line (Double)	700 m	600.00	30-04-2023	
3	Excavation of Upper Drain length	700 m	500.00	02-05-2023	
4	Filling of Upper Drain length	700 m	400.00	06-05-2023	
5	Excavation of Middle Drain length	700 m	575.00	02-05-2023	
6	Filling of Middle Drain length	700 m	400.00	08-05-2023	
7	No. of Vertical Drain Cutting	29 Nos.	23.00	05-05-2023	
8	No. of Vertical Drain Filling	29 Nos.	18.00	08-05-2023	
9	Pitching work	700 m	Started	15-05-2023	
10	Apron work	13897 Nos.	1000.00	10-05-2023	
11	Earth work in embankment	73380.29 M ³	77% (Approx)	18-05-2023	
12	No. of Truck used	0	5	0	
13	No. of Paklen used	0	1	0	
14	No. of Roller cum Vibrator used	0	0	0	
15	Nos. of Labour engaged	0	123-Nos. today	0	

[Signature]
21/04/23
(AE)

[Signature]
21/04/23
A.E.

[Signature]
27/4/23
A.E.

[Signature]
Executive Engineer
Cachar Inv. (WR) Division
Badarpur

[Signature]
25/04/23
Cont. Rep.

PROGRESS REPORT UPTO 15 04 2023

Name of scheme : Permanent restoration of breaches at Shantipur area along with improvement, stabilization and restoration of other damaged reaches of the dyke on the right bank of river Borak from Gonirgram to Katigorah (from Samjural to Siddipur)"

A A No. & Date	AA/FC 2022 23(I) 2007 Date 26-01-2023
Name of Division	Cachar Inv. (WR) Division, Badarpur
Name of Sub-Division	Katigorah W R Sub-Division, Katigorah
Name of Contractor	Padmavati Construction
Work Order No. & Date : (Package 03)	CE/CC/WR/WO/2020-21/1077/P/ 1/103 Dtd. 04.02.2023
Date of Commencement	04.02.2023

Sl No.	Brief Item of Work	Quantity as per Work order	Upto date completion	Target date of completion	Remarks
1	Length of LWL cage line (Single)	675 m	675.00	30-04-2023	Date of completion has been fixed as per present status & minimum half pitching shall be completed 15-05-2023.
2	Length of LWL cage line (Double)	675 m	440.00	04-05-2023	
3	Excavation of Upper Drain length	675 m	450.00	04-05-2023	
4	Filling of Upper Drain length	675 m	390.00	05-05-2023	
5	Excavation of Middle Drain length	675 m	450.00	04-05-2023	
6	Filling of Middle Drain length	675 m	270.00	08-05-2023	
7	No. of Vertical Drain Cutting	28	17.00	08-05-2023	
8	No. of Vertical Drain Filling	28	16.00	08-05-2023	
9	Pitching work	675 m	750 Sqm	20-05-2023	
10	Apron work	13401-Nos.	1300	14-05-2023	
11	Earth work in embankment	45716.86 M ³	75% (Approx)	20-05-2023	
12	No. of Truck used	0	0	0	
13	No. of Poken used	0	1 no Backhoe loader (JCB)	0	
14	No. of Roller cum Vibrator used	0	Not used today	0	
15	No labour engaged	0	120	0	

[Signature]
23/04/2023
Contractor's Representative.

[Signature]
23/04/2023
(26)

[Signature]
21/4/23
-AEE (W)

[Signature]
Executive Engineer
Cachar Inv. W R Division
Badarpur

PACKAGE NO. I


Name of Scheme : Restoration of breach and damages along with R/S, A/E, Pro-siltation measures and other ancillary works on L/B of river Borak from Sonaimukh to Tarapur at different reaches

Name of Division : Silchar Water Resources Division, Silchar

Name of Sub-Division : Silchar Water Resources Sub-Division No.II, Silchar

Name of Contractor : Samim Aktar Choudhury

Sl No.	Item of work	Location	Official Site in-charge	Contractor Site in-charge	Remarks
1	Earth Work (Rising & Strengthening)	Sonabarighat to Betkaripar	1. Baharul Islam Laskar, JE	Kainul Islam Barbhuiya, Site in-charge	
2	Anti-Erosion	Uttarkrishnapur	1. Prodip Das, JE 2. Sushanta Sekar Das, Sub-Engr.		
3	Flood Barrier	Uttarkrishnapur	1. Abdul Mannan Laskar, JE 2. Prodip Das, JE	Sadiqur Rahman Barbhuiya, Site in-charge	
4	Hume Pipe Culvert	Sonabarighat	1. Abdul Mannan Laskar, JE		
5	Pro-Siltation	Angerjur	1. Sunirmal Sinha, Sub-Engr.	Mohid Ahmed Mazumder, Site in-charge	
		Sonabarighat	2. Niruk Ahmed Mazumder, Sub-Engr.		


Executive Engineer
Silchar W. R. Division
Silchar

PACKAGE NO. II


Name of Scheme : Restoration of breach and damages along with R/S, A/E, Pro-siltation measures and other ancillary works on L/B of river Borak from Sonaimukh to Tarapur at different reaches

Name of Division : Silchar Water Resources Division, Silchar

Name of Sub-Division : Silchar Water Resources Sub-Division No.I, Silchar

Name of Contractor : Mahabahu Pvt. Ltd.

Sl No.	Item of work	Location	Official Site In-charge	Contractor Site In-charge	Remarks
1	Earth Work (Rising & Strengthening)	0-5425m (Nagatilla to Badrighat)	Soumen Hom Choudhury, AE	1. Kaushik Tusnial, Site In-charge 2. Nurul Amin Laskar, Site Engineer 3. Satyajeet Debnath, Staff	
			Rupak Kairi, JE		
		0-1625m (Berenga Ring Bund)	Ifthikar Hussain Choudhury, JE		
			Debarshee Hazarika, Sub-Engr.		
		6800-7450m (Baghadhor)	Baskar Jyoti Roy, AE		
			Sushanta Sekhar Das, Sub-Engr.		
0-1200m (Borjurai)	Debarshee Hazarika, Sub-Engr.				
	Sunirmal Sinha, Sub-Engr.				
2	Pro-siltation	Kanakpur	Abu Md. Sufiyan Laskar, JE		
			Faruk Ahmed Laskar, Sub-Engr.		
		Sangjurai	Prodip Das, JE		
			Niruk Ahmed Mazumder, Sub-Engr.		
		Bethukandi (U/S)	Abul Hussain Laskar, JE		
			Sushanta Sekhar Das, Sub-Engr.		


 Executive Engineer
 Silchar W. R. Division
 Silchar

PACKAGE NO. III


Name of Scheme : Restoration of breach and damages along with R/S, A/E, Pro-siltation measures and other ancillary works on I/B of river Borak from Sonaimukh to Tarapur at different reaches

Name of Division : Silchar Water Resources Division, Silchar

Name of Sub-Division : Silchar Water Resources Sub-Division No.I, Silchar

Name of Contractor : Dhansiri Associates

Sl No.	Item of work	Location	Official Site In-charge	Contractor Site In-charge	Remarks
1	Earth Work (Raising & Strengthening)	Bethukandi	Abul Hussain Laskar, JE	Sujit Ranjan Das (Chandan), Project Engineer	
			Niruk Ahmed Mazumder, Sub-Engr.		
2	Sluice Culvert	Bethukandi D/S	Abul Hussain Laskar, JE		
			Sushanta Sekar Das, Sub-Engr.		
3	Pro-siltation	Modhurbond	Farul Ahmed Laskar, Sub-Engr.		
			Sunirmal Sinha, Sub-Engr.		


Executive Engineer
Silchar W. R. Division
Silchar

PACKAGE NO. IV


Name of Scheme : Restoration of breach and damages along with R/S, A/T, Pro-siltation measures and other ancillary works on L/B of river Borak from Sonaimukh to Tarapur at different reaches

Name of Division : Silchar Water Resources Division, Silchar

Name of Sub-Division : Silchar Water Resources Sub-Division No.I, Silchar

Name of Contractor : P. G. Construction

Sl No.	Item of work	Location	Official Site In-charge	Contractor Site In-charge	Remarks
1	Anti-Erosion	Steamerghat	Bhaskar Jyoti Roy, AE	Vasudeb Bisui, Site Engr	
			Sunirmal Sinha, Sub-Engr.		
		Annapurnaghat	Hrishikesh Kaori, JE	1. Tapas Das, Site Engr.	
			Niruk Ahmed Mazumder, Sub-Engr.		
2	Pro-siltation	Annapurnaghat	Hrishikesh Kaori, JE	2. Vasudeb Bisui, Site Engr.	
			Niruk Ahmed Mazumder, Sub-Engr.		


Executive Engineer
Silchar W. R. Division
Silchar

:: NAME OF SCHEME ::

RESTORATION OF BREACH AND DAMAGES ALONG WITH R/S, A/E, PRO-SILTATION MEASURES AND OTHER ANCILLARY WORKS ON L/B OF RIVER BORAK FROM SONAIMUKH TO TARAPUR AT DIFFERENT REACHES

SILCHAR WATER RESOURCES DIVISION, SILCHAR

PACKAGE NO	PROGRESS IN %
PACKAGE 1	50%
PACKAGE 2	64 %
PACKAGE 3	58%
PACKAGE 4	53%

OVERALL PROGRESS OF THE SCHEME = 56 %

PACKAGE 1

Sl no	Description	Percentage
1	RAISING AND STRENGTHENING	47%
2	ANTI EROSION MEASURE	
	UTTARKRISHNAPUR ANTI EROSION	52%
3	PRO SILTATION MEASURE	
	SONABARIGHAT PRO SILTATION	20%
	ANGARJUR PRO SILTATION	Not started
4	FLOOD BARRIER	30%
5	SLUICE CULVERT	35%
	SONABARIGHAT	

PACKAGE 2

Sl no	Description	Percentage
1	RAISING AND STRENGTHENING	53%
2	PRO SILTATION MEASURE	
	KANAKPUR PRO SILTATION	85%
	SANGJURAI PRO SILTATION	25%
	BETHUKANDI PRO SILTATION	15%
3	SLUICE CULVERT	
	BADRIGHAT	Not Started
	BERENGA RING BUND	Not Started
	BHAGADHAR	Not Started

PACKAGE 3

Sl no	Description	Percentage
1	RAISING AND STRENGTHENING	41%
2	PRO SILTATION MEASURE	
	MODHURBOND PRO SILTATION	45%
3	SLUICE CULVERT	
	KALIBARICHAR SLUICE	Not Started
4	BETHUKANDI SLUICE	60%

PACKAGE 4

Sl no	Description	Percentage
1	PRO SILTATION MEASURE	
	ANNAPURNAGHAT PRO SILTATION	30%
2	ANTI EROSION MEASURE	
	A. STEAMERGHAT	65%
	B. ANNAPURNAGHAT	40%