

MINUTES OF THE MEETING REGARDING IMMEDIATE FLOOD PROTECTION MEASURES IN THE DAMAGED DYKE'S UNDER WATER RESOURCE DEPARTMENT, SILCHAR DIVISION, SILCHAR & CACHAR INV. WR DIVISION, BADARPUR HELD ON 31ST MARCH 2023 AT 06.30 P.M. IN THE OLD CONFERENCE HALL OF OFFICE OF THE DEPUTY COMMISSIONER, CACHAR.

Members present as per Annexure-A;

The meeting was presided over by Sri Rohan Kumar Jha, I.A.S., Deputy Commissioner cum Chairperson, District Disaster Management Authority, Cachar, Silchar.

At the outset the Deputy Commissioner, Cachar welcomed all the members and thereafter discussion was initiated as per agenda.

The Executive Engineer, WRD, Cachar Inv. Division, Badarpur & WRD, Silchar Division had briefed the present status of the dyke and the initiative taken till date regarding execution of the immediate restoration works.

After threadbare discussion, the following decisions have been taken on the Agenda items:

A. Cachar Inv. W.R. Division, Badarpur:

1. The Executive Engineer, Cachar Inv. WR Division, Badarpur had briefed the house regarding execution of flood protection works/embankments R & S works under the head of NABARD for the year 2022-23 and details status is as follows:

Scheme Package No.	Execution Status in percentage as on date		Target to be achieved on
	20-03-2023	31-03-2023	10-04-2023
Package No.-I	55%	68%	78%
Package No.-II	30%	35%	60%
Package No.-III	50%	58%	70%
Overall Progress	54%		

2. The Deputy Commissioner, Cachar has directed the Executive Engineer Cachar Inv. WR Division, Badarpur to prepare roaster in consultation with concerned Contractors for smooth execution of works and involvement of labours in 3 (three) shifts.
3. Progress in respect of Package No. I & III are considerable but need to be achieved target on 10th April' 2023 without fail and to complete the works before 20th April 2023.
4. Progress of Package No. II is very slow and the concerned contractor is yet to mobilize the materials in the works site as committed in the earlier meeting. The Deputy Commissioner, Cachar has directed the E.E. Cachar Inv. WR Division, Badarpur to take immediate necessary action for mobilization of balance materials in the works site in consultation with the Contractor Sri Raju Choudhury by 7th April without fail and the representative of Raju Choudhury is also committed the same in the meeting.
5. The house again reiterated that the materials must be procured through empanelled vendors of Water Resource Department by the contractors.
6. The Deputy Commissioner, Cachar has again directed the AEE, Katigorah Sub-Division of Cachar Inv. WR Division to submit daily progress report to CEO, DDMA, Cachar on daily basis in respect of Package No.-II specifically.
7. The Deputy Commissioner, Cachar has directed the E.E, Cachar Inv. WR Division, Badarpur to ensure the presence of the Contractors and Site Engineers in the review meeting from next time onwards.

8. The Deputy Commissioner, Cachar has directed the E.E, Cachar Inv. WR Division, Badarpur/AEE, Katigorah Sub-Division and concerned Contractors to ensure roller on daily basis for compaction of soil in the dykes.
9. Further, Scheme wise details progress submitted by the E.E, Cachar Inv. WR Division, Badarpur is enclosed in Annexure - A, B & C.

B. Water Resource Silchar Division, Silchar:

1. The Executive Engineer, Water Resource Silchar Division, Silchar had briefed the house regarding execution of flood protection/embankments R & S works in Bethukandi dyke (i.e. 11 Km from Sonabarighat to Tarapur) under SOPD-FDR for the year 2022-23 and details status is as follows:

Scheme Package No.	Execution Status in percentage as on date		Target to be achieved on 10-04-2023
	20-03-2023	31-03-2023	
Package No.-I	20%	33%	60%
Package No.-II	32%	48%	63%
Package No.-III	20%	40%	60%
Package No.-IV	14%	35%	55%
Overall Progress	39%		


2. The Deputy Commissioner, Cachar has directed all the contractors to increase number vehicles in the works site and provide list of vehicles scheme wise to the DTO, Cachar immediately. Sri D. Paul, AEE, WRD Silchar Sub-Division-I will ensure it on time in consultation with all contractors.
3. The Deputy Commissioner, Cachar has directed the Departments and Contractors to complete pro-siltation works by 20th April 2023 positively.
4. In Package No.-I, Sluice gate works is yet to start properly and accordingly the Deputy Commissioner, Cachar has directed again to EE, WRD Silchar Division to examine the matter and ensure timely completion of the works. Further, AEE, WRD Sonai Sub-Division will monitor it and submit report accordingly.
5. The EE, WRD Silchar Division has informed the house that the repairing works of Goniwala/Malugram Sluice Gate has been completed.
6. As the Sluice Gate in Bethukandi is under construction in Package No.-III, considering the importance of that, the Deputy Commissioner, Cachar has directed again the E.E. & AEE, WRD Silchar Division/Sub-Division-I to complete the construction of the aforesaid sluice gate in war footing manner by active involvement of the Contractor. Accordingly, the E.E. WRD Silchar Division has briefed the house that within 20th April 2023, the Sluice Gate will be operational and further works will be completed within the stipulated time frame.
7. The Deputy Commissioner, Cachar has also directed to AEE WRD Sub-Division - I & II to submit the daily progress report to CEO, DDMA, Cachar in respect of all 4 nos. of packages.
10. The Deputy Commissioner, Cachar has directed the E.E, WR Silchar Division, /AEE, Sub-Division-I & II and concerned Contractors to ensure roller on daily basis for compaction of soil in the dykes.
11. The Deputy Commissioner, Cachar has also directed the EE, WRD Silchar Division to submit the list of works which are not executing this year for considering the time to Chief Engineer, WRD, Guwahati with a copy to undersigned.
12. The Deputy Commissioner, Cachar has directed the Executive Engineer WR Silchar Division, Silchar to prepare roaster in consultation with concerned

Contractors for smooth execution of works and involvement of labours in 3 (three) shifts.

13. Roaster of the works must be shared with ADC & CEO, DDMA, Cachar within 2nd April 2023 by the Department.

14. Further, Scheme wise details progress submitted by the E.E, WR Silchar Division, Silchar is enclosed in Annexure - D.

The meeting ended with vote of thanks from the Chair.



(Rohan Kumar Jha, IAS)

Deputy Commissioner & Chairperson,
District Disaster Management Authority
Cachar, Silchar.

Dated: 01/04/2023


Memo No: DDMA. 001(CB)/CHR/2023-24/44 -A

Copy for favour of kind information:

1. Hon'ble MLA, Silchar, Cachar District.
2. The Commissioner & Secretary to the Govt. of Assam, Revenue & DM Department, Assam Secretariat, Dispur, Guwahati - 6 for kind information.
3. The Chief Executive Officer, Assam State Disaster Management Authority, Ancillary Block, Dispur, Guwahati-6.
4. The Commissioner, Barak Valley Division, Sadarghar, Silchar-I, Cachar.
5. P.S. to Hon'ble M.P, L.S, Silchar, District-Cachar, Assam.
6. The P.S to the Hon'ble Minister to the Govt. of Assam, Cultural Affairs etc. Govt. of Assam for favour of kind appraisal of the Hon'ble Minister.

Copy for favour of information & immediate necessary action:

1. All Members Present.
2. CA/PA to the D.C, Cachar.



Deputy Commissioner & Chairperson,
District Disaster Management Authority
Cachar, Silchar.

01-04-23

PROGRESS REPORT as on 30/03/2023 (PACKAGE NO:: 1 (ONE))

Page: 1

NAME OF THE SCHEME: PERMANENT RESTORATION OF BREACHES AT SHANTIPUR AREA ALONG WITH IMPROVEMENT, STABILIZATION AND RESTORATION OF OTHER DAMAGED REACHES OF THE DYKE ON THE RIGHT BANK OF RIVER BORAK FROM GONIRGRAM TO KATIGORAH. (FROM SAMJURAI TO SIDDHIPUR)

Package No:: 1 (One)

Name of Contractor: M/S DOCHNIA & CO PVT. LTD. Guwahati Name of Authorized Representative: Sri Enamul Haque,

Work Order No: CE/CC/WR/WO/2020-21/1027/Pt-II/105, Dated. 04/02/2023


Date of Commencement of Work:: 05/02/2023

Target Date of Completion:: 30/04/2023

Nature of Work	Chainage	Total length	Location	Percentage of Progress As on 30/03/2023	Expected Date to be Completed
Earthwork in Embankment	(i) 19991-23825m	3843m	Govindapur	65%	15.04.2023
	(ii) 4317 - 5767m	1450m	Borjurai	70%	15.04.2023
Anti- Erosion Work	(i) Ch. 0 - 100m	100 m	Govindapur	70%	30.04.2023
	(ii) Ch. 0 - 500m	500 m	Borjurai	50%	30.04.2023

MATERIALS SUPPLIED::

Sl No	Description of materials	Estimated Quantity	Update Supplied quantity as on 30/03/2023	Balance	Percentage of Progress As on 30/03/2023	Expected Date to be Completed	Remarks
1	Type - 'A' Geo Bag	75857 Nos	59400 Nos	16457 Nos	78.30 %	15.04.2023	
2	Type - 'B' Geo Bag	11912 Nos	9720 Nos	2192 Nos	81.60 %	15.04.2023	-600 Bag dia non bag.
3	Geo fabrics Sheet	25126.68 Sq.m	17400 Sq.m	7726.68sq.m	70%	15.04.2023	
4	P.P Gabion Cages	1200 Nos	1200 Nos	0 Nos	100%	15.04.2023	
5	River shingle	6367.28 Cu.m	4747.13Cu.m	1620.15Cu.m	74.56 %	05.04.2023	
6	Sand	6371.99 Cu.m	3014.08 Cu.m	3357.91 Cu.m	47.30%	15.04.2023	



Signature of Sectional officer
Package No.1 Dated. 30/03/2023

PROGRESS REPORT as on 30/03/2023 (PACKAGE NO:: 1 (ONE))

Page: 2

NAME OF THE SCHEME: PERMANENT RESTORATION OF BREACHES AT SHANTIPUR AREA ALONG WITH IMPROVEMENT, STABILIZATION AND RESTORATION OF OTHER DAMAGED REACHES OF THE DYKE ON THE RIGHT BANK OF RIVER BORAK FROM GONIRGRAM TO KATIGORAH. (FROM SAMJURAI TO SIDDHIPUR) Package No:: 1 (One)
 Name of Contractor: M/S DOCHNIA & CO PVT. LTD. Guwahati Name of Authorized Representative: Sri Enamul Haque,
 Work Order No: CE/CC/WR/WO/2020-21/1027/Pt-II/105, Dated. 04/02/2023
 Date of Commencement of Work:: 05/02/2023 Target Date of Completion:: 30/04/2023

LABOUR ITEM WORK PLAN

SI No	Item of Work	GOVINDAPUR			BORJURAI			Remarks
		Progress as on 30/03/2023	Expected Progress as on 15/04/2023	Expected Progress as on 30/04/2023	Progress as on 30/03/2023	Expected Progress as on 15/04/2023	Expected Progress as on 30/04/2023	
1	Jungle/ Trees Clearance/ Site Clearance	100%	100%	100%	100%	100%	100%	
2	Bank Trimming work	90%	100%	100%	100%	100%	100%	
3	Earthwork in foundation of Low Water Level Cage	100%	100%	100%	90%	100%	100%	
4	Low Water Level Cage Laying work	100%	100%	100%	90%	100%	100%	
5	Earthwork in Hor. & Vertical drain	100%	100%	100%	60%	100%	100%	
6	Horizontal. & Vertical Drain Filling Work	100%	100%	100%	50%	100%	100%	
7	Apron Work with Type-B Geo Bag filled with Sand	50%	100%	100%	60%	90%	100%	
8	Bank Pitching work with Type-A Geo Bag filled with sand	10%	90%	100%	0%	40%	100%	



Signature of Sectional officer
 Package No.1 Dated. 30/03/2023

PROGRESS REPORT AS ON 31/03/2023

of the Scheme: Permanent restoration of breaches at Shantipur area along with improvement, stabilization and restoration of other damaged reaches of the dyke on the left bank of river Borak from Ganirgram-Katigora dyke (from Samjurai to Siddipur)" Package no 2.

Name of the Contractor: Mr. Raju Choudhury

Work Order No. CE/CC/WR/WO/2020-21/1027/Pt-II/127, Dated 13/02/2023

Target Date of Completion: 30.04.2023


Date of commencement of work: 20.02.2023

WORK PROGRESS

Nature of Work	Chainage	Total Length	Location	Percentage of progress as on 31/03/2023	Expected Date of completion	Remarks
Earthwork in Embankment	Ch. 2239m-3350m	1111m	Shantipur (Gonirgram Pt-II)	70%	10.04.2023	
Anti Erosion Work	Ch. 0-600m	600m	Shantipur (Gonirgram Pt-II)	37%	30.04.2023	

MATERIALS SUPPLIED

Sl No.	Description of items	Estimated Quantity in No./M3/M2	Upto Date Supplied Quantity as on 31.03.2023	Balance Quantity	Percentage of Progress as on 31.03.2023	Expected date of Completion	Remarks
1	Supply of Geo-bags Type-B	13897.00	3120	10777.00	22	08.04.2023	
2	Supply of Geo-textiles bag of type-A	90460.00	45900	44560.00	51	10.04.2023	
3	Supply of 9mm dia rope polypropylene Gabion	1400.00	396	1004.00	28	05.04.2023	
4	Collection & Supply of Sand	7598.64	1500	6098.64	20	10.04.2023	
5	Collection and supply of river shingles	7970.85	1550	6420.85	19	07.04.2023	
6	Supply of non-woven Geo-textile fabric sheets	30329.17	5787.5	24541.67	19	08.04.2023	
7	Construction of embankment with approved materials.	73380.29	51366.00	22014.29	70	10.04.2023	
8	Collection and Supply of sand gravel	1960.00	600	1360.00	31	07.04.2023	
9	Supply of prestressed cement concrete	396.00	0	396.00	0	06.03.2023	


 Signature of Site Engineer
 Package No. 2, Chainage-0-600m (A/E Work)

PROGRESS REPORT AS ON 31/03/2023

Name of the Scheme: Permanent restoration of breaches at Shantipur area along with improvement, stabilization and restoration of other damaged reaches of the dyke on the right bank of river Borak from Ganirgram-Katigora dyke (from Samjural to Siddipur)" Package no 2.

Name of the Contractor: Mr. Raju Choudhury

Work Order No. CE/CC/WR/WO/2020-21/1027/Pt-II/127, Dated 13/02/2023

Target Date of Completion: 30.04.2023

Date of commencement of work: 20.02.2023

CHAINAGE: 0M-600M

LABOUR ITEM WORK PLAN

SL NO.	ITEM OF WORK	PROGRESS AS ON 31/03/2023	EXPECTED PROGRESS ON 15.04.2023	EXPECTED PROGRESS ON 30.04.2023			
1	Jungle/Trees clearance/Site Clearence	100%	100%	100%			
2	Bank Trimming Work	96%	100%	100%			
3	Earthwork in foundation of low water level cage	80%	100%	100%			
4	Low water level cage laying work	35%	100%	100%			
5	Earthwork in Horizontal and vertical Drain	70%	100%	100%			
6	Horizontal and vertical Drain filling Work	0%	100%	100%			
7	Apron Work with B-type Geo-bag filled with sand	0%	40%	100%			
8	Bank pitching Work with A-type Geo-bag filled with sand	0%	30%	100%			

SAK
5/10/23
Signature of Site Engineer
Package No. 2, Chainage-0-600m (A/E Work)

PROGRESS REPORT AS ON 31/03/2023

of the Scheme: Permanent restoration of breaches at Shantipur area along with improvement, stabilization and restoration of other damaged reaches of the dyke on right bank of river Borak from Ganirgram-Katigora dyke (from Samjural to Siddipur)" Package no III.

Name of the Contractor: Padmavati Construction

Work Order No. CE/CC/WR/WO/2020-21/1027/Pt-II/103, Dated 04/02/2023

Target Date of Completion: 30.04.2023

Date of commencement of work: 20.02.2023

WORK PROGRESS

Nature of Work	Chainage	Total Length	Location	Percentage of progress as on 31/03/2023	Expected Date of completion	Remarks
Earthwork in Embankment	Ch. 3350m-4197m	847m	(Gonirgram Pt-II)	70%	10.04.2023	
	Ch. 4317 m-5767 m	1450 m	Borjurai	70%	10.04.2023	
Anti Erosion Work	Ch. 0-675m	675m	Shantipur (Gonirgram Pt-II)	58%	30.04.2023	

MATERIALS SUPPLIED

Sl No.	Description of Items	Estimated Quantity In No./M3/M2	Unit	Up to date	Percentage of Progress as on 31.03.2023	Expected date of Completion	Remarks
1	Supply of geo textile bag of type-A	84866	Each	35100	41	08.04.2023	
2	Supply of geo bags of type-B	13401	Each	2430	18	10.04.2023	
3	Supply of 9mm dia Rope polypropylene gabion	1350	Each	1350	100	05.04.2023	
4	Supply of non-woven Geo-textile fabric sheets	29059	Sqm	19500	67	10.04.2023	
5	Collection & supply of sand	7128	M3	614	9	07.04.2023	
6	Collection & supply of River single	7623	M3	2700	35	08.04.2023	
7	Collection & supply of sand gravel	847	M3	0	0	07.04.2023	


 Signature of Site Engineer
 Package No. 3

PROGRESS REPORT AS ON 31/03/2023

2 of the Scheme: Permanent restoration of breaches at Shantipur area along with improvement, stabilization and restoration of other damaged reaches of the
e on the right bank of river Borak from Ganirgram-Katigorah dyke (from Samjurai to Siddipur)" Package no 2.

Name of the Contractor: Mr. Raju Choudhury

Work Order No. CE/CC/WR/WO/2020-21/1027/Pt-II/127, Dated 13/02/2023

Target Date of Completion: 30.04.2023

Date of commencement of work: 20.02.2023

CHAINAGE: 0M-600M

ABOUT ITEM WORK PLAN

SL.NO.	ITEM OF WORK	PROGRESS AS ON 31/03/2023	EXPECTED PROGRESS ON 15.04.2023	EXPECTED PROGRESS ON 30.04.2023			
1	Jungle/Trees clearance/Site Clearence	100%	100%	100%			
2	Bank Trimming Work	96%	100%	100%			
3	Earthwork in foundation of low water level cage	80%	100%	100%			
4	Low water level cage laying work	35%	100%	100%			
5	Earthwork in Horizontal and vertical Drain	70%	100%	100%			
6	Horizontal and vertical Drain filling Work	30%	100%	100%			
7	Apron Work with B-type Geo-bag filled with sand	5%	40%	100%			
8	Bank pitching Work with A-type Geo-bag filled with sand	0%	30%	100%			


Signature of Site Engineer
Package No. 3,

SILCHAR WATER RESOURCES DIVISION, SILCHAR

:: NAME OF SCHEME ::

RESTORATION OF BREACH AND DAMAGES ALONG WITH R/S, A/E, PRO-SILTATION MEASURES AND OTHER ANCILLARY WORKS ON L/B OF RIVER BORAK FROM SONAIMUKH TO TARAPUR AT DIFFERENT REACHES

PACKAGE NO.	PROGRESS IN %
PACKAGE 1	33 %
PACKAGE 2	48 %
PACKAGE 3	40%
PACKAGE 4	35%

OVERALL PROGRESS OF THE SCHEME = 39 %

CUMULATIVE PROGRESS TILL 31 -03-2023

EST E/W

% of E/W

PACKAGE 1								
1	E/W	7278	TRIP	29112	CUM		66447	44%
2	CLERANCE OF JUNGLE	850	M					
3	FLOOD BARRIER	32	NOS	PILE				
4	TYPE A	12000	NOS				48499	25%
5	FABRIC	8000	SQM				12796	63%
6	TYPE B	900	NOS				4983	18%
7	W/N	666	NOS				670	
8	BRICK BRAT	376	CUM					
9	PSC	1750	NOS				12492	14%
10	BOX CULVERT	1	NOS					

PACKAGE 2								
1	E/W	30382	TRIP	91145	CUM		204179	45%
2	CLEARANCE OF JUNGLE	6900	M					
3	PURCUPINE	6025	MEMBERS				11700	51%
4	GEO BAGS	10200	NOS				17577	58%
5	BOX CULVERT	3	NOS					

PACKAGE 3								
1	E/W	18678	TRIP	56034	CUM		111779	50%
2	CLERANCE OF JUNGLE	700	M					
3	PORCUPINE	2310	MEMBERS				5070	46%
4	GEO BAGS	5000	NOS				10416	48%
5	BOULDER WORK RIVER SIDE							
6	SLUICE GATE		BARREL R/S , CHAMBER, CHANNEL					
7	BOX CULVERT	1	NOS					

PACKAGE 4

UPPER DRAIN (STEAMERGHAT) ON THE VERGE OF COMPLETION
LOWER DRAIN (STEAMERGHAT) ON THE VERGE OF COMPLETION

1	GEO-BAGS	34000	BAGS			71514		48%
2	TYPE B	4250	BAGS			12428		34%
3	PORCUPINE	4800	MEMBERS			9282		52%
4	GEO-FABRIC SHEET	11500	SQM			30639		38%
5	BRICK BATS	2443	CUM			9555.3		26%
6	WIRE NETTING SHEET	930	PCS			1670		56%
7	CULVERT	1	NOS					

OVERALL PROGRESS OF THE SCHEME : 39 %

EE
Sifchay W.R. Dbr