

Minutes of the Review meeting with the officials of Water Resource Department and Contractors held in the conference hall of DC Bungalow on 10.03.2023 at 5:30 P.M

Members present as per Annexure-A:

The meeting was presided over by Shri Rohan Kumar Jha, IAS, Deputy Commissioner, Cachar.

At the outset the Deputy Commissioner welcomed all the members and thereafter discussion was initiated as per agenda.

After threadbare discussion, the following decisions were taken on the basis of the status reports submitted by the concerned Department.

1. DTO, Cachar apprised DC, Cachar that 38 vehicles are presently on field and will be working round the clock to provide necessary assistance to the Water Resources Department.

Action: DTO, Cachar

2. The Deputy Commissioner directed that 09(Nine) camps should be established within 13th March 2023 on urgent basis by the contractors in regards to the work which are to be carried out at Bethukandi. The Department should ensure the setup of camps within the stipulated time.

Action: Water Resources Department, Silchar Division.

3. The Deputy Commissioner directed the Executive Engineer, Water Resources Department, Silchar Division that the entire work of Bethukandi Dyke should be completed within 50 days from the date of this meeting.

Action: Water Resources Department, Silchar Division.

4. The Deputy Commissioner directed CO Silchar Sadar to look after the Encroachment Issues and to resolve them on immediate basis in coordination with concerned department.

Action: Circle Officer, Silchar Sadar & Concerned Department

5. As per the report of respective contractors, 13,000 cum has already been dumped in the work site and the Deputy Commissioner instructed the Executive Engineer, Water Resources Department, Silchar Division that 3800 cum of earth has to be dumped at the work Site on daily basis from 13th March 2023. Water Resources Department were instructed to keep a close watch and to ensure the same on daily basis.

Action: Water Resources Department, Silchar Division.

6. As reported by the Water Resources Department, Porcupine work is of approx 1km and the Deputy Commissioner instructed that 60% of the entire work has to be completed within March, 2023.

Action: Water Resources Department, Silchar Division

7. The contractors mentioned that no GEO bags have arrived till now and hence they were directed to complete the entire procurement process by 25th March,2023. The concerned Department to ensure the same.

Action: Water Resources Department, Silchar Division.

8. The Department reported that the concerned contractors have not yet engaged Site Engineer till now for the site and thereby the Deputy Commissioner directed the contractor to engage the same by 12th of March on urgent basis for smooth monitoring of the wok. Water Resources Department to ensure the engagement of same.

Action: Water Resources Department, Silchar Division

9. The Deputy Commissioner, directed the Circle Officer, Silchar Sadar to resolve the demarcation issues of package-I Uttakrishnapur area on urgent basis in coordination with Water Resources Department.

Action: Circle Officer, Silchar Sadar and Water Resources Department, Silchar Division

10. The Deputy Commissioner directed the Executive Engineer Cachar Investigation (W.R) Division, Badarpur, Karimganj that work at Package-I (Permanent restoration of Breaches at Shantipur area along with Improvement, Stabilization and restoration of other damaged reaches of the dyke on the right bank of river Barak from Gonirgram to Katigorah), Package-II (Permanent restoration of Breaches at Shantipur area along with Improvement, Stabilization and restoration of other damaged reaches of the dyke on the right bank of river Barak from Gonirgram to Katigorah), Package-III (Permanent restoration of Breaches at Shantipur area along with Improvement, Stabilization and restoration of other damaged reaches of the dyke on the right bank of river Barak from Gonirgram to Katigorah) has to be completed by 25th April, 2023.

Action: Executive Engineer Cachar Investigation (W.R) Division, Badarpur, Karimganj.

11. The Deputy Commissioner directed the officials of Water Resource Department and the contractors engaged that by 30th March 2023, 65% of works has to be completed of both Package-I and Package-III.

Action: Water Resources Department, Contractors Engaged

12. The Deputy Commissioner directed the Executive Engineers of water Resources Department and the contractors engaged that all the materials required in connection to the work will have to reach the respective sites by 14th March positively. The department to ensure the same and report compliance in this regard.

Action: Water Resource Department, Silchar Division, Cachar Investigation (W.R) Division, Badarpur, Karimganj and Contractors engaged.

The meeting ended with vote of thank from the Chair.



Deputy Commissioner

Cachar, Silchar 10/03/2023

Dated: 10.03.2023

Memo No. DDMA.001(CB)/CHR/2023-24/ 14

Copy to:

1. The Concerned members for information and necessary action.
2. The CA/PA to the Deputy Commissioner.



Deputy Commissioner

Cachar, Silchar

10/03/2023