

MINUTES OF THE DDC MEETING HELD ON 3RD SEPTEMBER, 2021 AT 11.00 AM IN THE CONFERENCE HALL OF THE DEPUTY COMMISSIONER, CACHAR, SILCHAR.

CHAired BY : RAJIB ROY, ACS, DISTRICT DEVELOPMENT COMMISSIONER, CACHAR.

VENUE : CONFERENCE HALL OF THE DEPUTY COMMISSIONER, CACHAR.

DATE : 03-09-2021

MEMBERS PRESENT : AS PER ANNEXURE -A

MEMBERS ABSENT : AS PER ANNEXURE -B

The meeting was presided by Rajib Roy, ACS, District Development Commissioner, Cachar. At the outset, he welcomed all the members present in the meeting and instructed the Department heads that the monthly progress report should be sent two days prior the DDC Meeting.

Then he started Department wise discussions which were recorded as follows :

- PWD (BUILDING), SILCHAR** : The Executive Engineer, PWD (Building) informed the House that the work of District Library is progressing and the Women Hostel is nearing completion. The District Development Commissioner, Cachar requested to expedite the works of the following schemes after reviewing the progress report submitted by the Executive Engineer, PWD(Building), Silchar.

Sl. No.	Year	Name of Schemes	Tender Value (Rs)	Up-to-date progress report (in%)	Up-to-date financial progress (in Rs.)	Target date of completion	Remarks
JUDICIAL							
1	2017-18	Construction of two storied RCC Building for the Judicial Court Buildings of the SDJM & Brick boundary wall at Lakhipur at Cachar District	279.95 (L)	93%	181.97 (L)	30.09.2021	Work is in progress
GAD							
2	2019-20	Establishment of Mini Secretariat at Barak Valley, Silchar (Land Development and Retaining cum boundary wall)	405.50 (L)	77%	187.00(L)	30.10.2021	Work is in progress
SIGNATURE PROJECT							
3	2018-19	Construction of Indoor Sports Stadium at Lakhipur, Lakhipur LAC under Cachar District under Signature Project for the year 2018-19, Package No. SP- 13	982.71 (L)	23%	79.6 (L)	31.03.2022	Work is in progress
4	2018-19	Upgradation of Bihara CHC to Model Hospital at Katigora Katigora LAC under Cachar District under Signature Project for the year 2018-19, Package No. SP-14	988.85 (L)	45%	206.71 (L)	31.03.2022	Work is in progress

5	2018-19	Development of Sports Stadium at Police Parade Ground at Silchar LAC under Cachar District under Signature Project for the year 2018-19, Package No. SP-12	952.96(L)				Work could not be started due to NOC for land not yet received from the concern Authority
CULTURAL DEPARTMENT							
6	2019-20	Site Development work for proposed District Museum at Silchar	18.15(L)	80%		30.09.2021	Work is in progress
7	2018-19	Construction of New Auditorium cum District Library, Silchar in Cachar District during the year 2018-19	2593.49(L)	1%		28.02.2022	Routine test pile completed. Work will be started after receipt of structural drawing of pile foundation
MSDP (MODEL RESIDENTIAL SCHOOL)							
8	2017-18	Construction of Model Residential School at Sonai, Cachar District, MRS-17	2808.28%	5%		28.02.2022	Land development work by earth cutting is in progress Foundation work for Academic Building in progress
UNDER M.S.D.P. (I.T.I.)							
9	2017-18	Construction of Women Hostel of Silchar Polytechnic at Meherpur Silchar	96.30 (L)	90%		30.09.2021	Work in progress
UNDER M.S.D.P. (SADVAB MANDOP)							
10	2017-18	Construction of Sadbhav Mandop at Katigora Block (HQ) under MSDP 12th Plan	191.51(L)	41%		31.12.2021	Work in progress
11	2017-18	Construction of Sadbhav Mandop at Kalain (HQ) under Kalain Dev. Block (HQ) under MSDP 12th Plan	191.39(L)	81%	5568882.00	31.12.2021	Work in progress
12	2017-18	Construction of Sadbhav Mandop at Lakhipur Dev. Block HQ under MSDP 12th Plan	191.54 (L)	60%	50.00 (L)	31.12.2021	Work in progress
13	2017-18	Construction of Sadbhav Mandop at Sonai Block (HQ) under MSDP 12th Plan	190.58 (L)	82%	122.3786 (L)	30.08.2021	Work in progress

Action : Executive Engineer, PWD (Building), Silchar

2. PWRD BORKHOLA & KATIGORAH DIVISION : The Executive Engineer, PWRD Borkhola & Katigora Division informed the House that Phase 1 of PMGSY under Silchar and Lakhipur would be completed by December 2021 and February 2022 respectively. The District Development Commissioner, Cachar requested the EE, PWRD Borkhola & Katigora Division to expedite all the pending works.

Action : EE, PWRD Borkhola & Katigora Division

3. **HEALTH** : The Joint Director, Health informed the House that 50% of first dose of vaccination have been completed while around 1,12,000 have been given the second dose. The District Development Commissioner, Cachar instructed the Joint Director, Health Department to expedite. In this regard, the District Development Commissioner, Cachar also requested that the Education Deptt. should also take responsibility for vaccination for the safety of students.

(Action : Joint Director, Health)

4. **APDCL** : Regarding no electricity and water supply connection to 28 nos. of sub-centres under Health Deptt., it was informed that work was in progress. The District Development Commissioner, Cachar instructed the PHE and APDCL Deptt. to coordinate with the Health Department and to expedite.

Action : PHE, APDCL, Health Deptt., Cachar

5. **FISHERY** : The Dist. Fishery Development Officer, i/c Cachar informed the House that projects related to Blue Revolution were completed and requested the House for joint inspection of the site identified for fish landing centre by the committee members. The District Development Commissioner, Cachar in this regard requested all concerned to provide cooperation. Regarding other projects, the District Development Commissioner, Cachar requested to expedite and complete by November, 2021 after going through the progress report submitted by the Department.

Sl. No.	Date of Origin	Issues Discussed	Timeline	Status
		Issue discussed for completion of the following project:		
1	Blue Revolution, 2018-19			
	4/12/2020	c. Establishment of Re- Circulating Aquaculture System (RAS) -Gen		90% Completed
	30/11/2019	d. Establishment of Re- Circulating Aquaculture System (RAS) -SC		90% Completed
2	RKVY,2019-20 (Implementing Year 2020-21)			
	12/5/2020	a. Construction of New tank for Individual farmer (Gen/OBC)	31st March,2022	70% Completed
	12/5/2020	b. Construction of New tank for Individual farmer (SC/ST)		65% Completed
	18/11/2020	c. Construction of Eco- Hatchery for SC		80% Completed
3	PMMSY, 2020-21 (Implementing Year 2021-22)			
	1/11/2021	a. Fish hatchery	31st March,2022	95% Completed
	1/11/2021	b. Rearing tank		62% Completed
	1/11/2021	c. New pond construction under NEH		62% Completed
	1/11/2021	e. Backyard Ornamental Unit		81% Completed
	1/11/2021	f. Medium RAS		25% Completed
	1/11/2021	h. Small Biofloc		75% Completed
	1/11/2021	i. Pen culture		80% Completed
	1/11/2021	j. Motor cycle with icebox		82% Completed
	1/11/2021	k. E-rickshaw with ice box (3 wheeler)		52% Completed
	1/11/2021	l. Fish feed plant		DPR Submitted
	1/11/2021	m. Mini Fish Feed Mill		Just initiated the works
	1/11/2021	n. Boats and nets for fishers		80% Completed
	1/11/2021	o. Livelihood to Fishers		31% Completed
	1/11/2021	p. Cycle with ice box		20% Completed

Action : DFDO, Cachar

6. **SPORTS** : The District Development Commissioner, Cachar expressed dissatisfaction over low activities of the Sports Department and instructed the District Sports officer to take up more activities in line with the Fit India Movement. The District Development Commissioner, Cachar also informed that he will be checking the activities undertaken the following month.

Action : DSO, Cachar

7. **WATER RESOURCES** : The Executive Engineer, Cachar Inv. W.R. Division informed that 5 projects have been completed and the rest are in progress. The District Development Commissioner, Cachar requested the EE, Cachar Inv. W.R. Division to expedite.

Action : EE, Cachar Inv. W.R. Division, Badarpur

8. **REPAIRING OF WATER PIPELINE** : As raised in the DDC meeting and as directed by the District Development Commissioner, Cachar, concerned PHE & SMB are requested to repair leakages of water pipeline of the following locations – a) in front of Ukilbazar lane at station road, Tarapur b) a few points in between Park road point to Nazirpatti point on central road c) in front of Veterinary office, Hospital road.

Action : PHE & SMB

9. **AGRICULTURE** : The District Agriculture Officer, Cachar informed the House that work relating to PM-KISAN would be completed by September 15, 2021. The District Development Commissioner, Cachar requested the DAO, Cachar to expedite all pending works.

Action : DAO, Cachar

10. **EDUCATION** : The DEEO, Cachar requested the District Development Commissioner, Cachar for assessment of nearby M.E. School at Borjalanga TE, Haticherra TE, Moniarkhal & Itacherra TE.

Action : DEEO, Cachar


11. **PMAGY** : The District Development Commissioner, Cachar informed the House that a joint visit for identification of Convergence & Gap Filling Project of Ambikapur Village under PMAGY would be conducted on 06/09/2021 at 10.30 AM. and requested all the concerned department heads to be present for the visit.

Action : All Department heads

12. **PUBLIC ACCOUNTS COMMITTEE** : The District Development Commissioner, Cachar informed the House that Public Accounts Committee (PAC) meeting would be held on 13 September 2021 and requested all Department heads to submit reports of their respective departments latest by 10 August 2021 for physical inspection by the PAC team.

Action : All Department heads

The meeting ended with vote of thanks from the Chair.


(Rajib Roy, ACS)
District Development Commissioner,
Cachar, Silchar



Memo No. CDP (Plan). 3/2013-14/Pt/38-A Dated, Silchar, the 7th September' 2021.

Copy forwarded for favour of information and necessary action to: -

1. The Principal Secretary to the Govt. of Assam, Transformation & Development Department, 'D' Block, 4th Floor, New Sectt. Building, Assam Sachivalaya, Dispur Guwahati-781006.
2. The Principal Secretary to the Hon'ble Chief Minister, Assam, Chief Minister's Secretariat, Dispur, Guwahati - 781006.
3. The Commissioner of Hills & Barak Valley Division, Assam, Housefed Complex, Dispur, Guwahati - 781006.
4. The Director, (DCP), Transformation & Development Department, Dispur, Guwahati - 781006.
5. The Director, Evaluation & Monitoring Division, 'F' Block, 4th Floor, New Staff. Building, Assam Sachivalaya, Dispur Guwahati-781006.
6. All Addl. Deputy Commissioners of Cachar District.
7. The Sub Divisional Officer (Civil), Lakhipur - 788103, Cachar.
8. The Sub Divisional Officer (Sadar) and i/c. Nazarat Branch, O/o. the Deputy Commissioner, Cachar, Silchar - 788 001.
9. All members of District Development Committee, Cachar.
10. All Circle Officers of Cachar District.
11. The P.A. to the Deputy Commissioner, Cachar, Silchar.
12. The District Informatics Officer, NIC, DC's Office, Silchar with the request to upload the same in the website.


(Rajib Roy, ACS)

District Development Commissioner,
Cachar, Silchar

