

**MINUTES OF THE DDC MEETING HELD ON 8<sup>TH</sup> OCTOBER, 2021 AT 11.00 AM IN  
THE CONFERENCE HALL OF THE DEPUTY COMMISSIONER, CACHAR, SILCHAR.**

**CHAired BY : RAJIB ROY, ACS, DISTRICT DEVELOPMENT COMMISSIONER,  
CACHAR.**

**VENUE : CONFERENCE HALL OF THE DEPUTY COMMISSIONER, CACHAR.**

**DATE : 08-10-2021**

**MEMBERS PRESENT : AS PER ANNEXURE -A**

**MEMBERS ABSENT : AS PER ANNEXURE -B**

The meeting was presided by Rajib Roy, ACS, District Development Commissioner, Cachar. At the outset, he welcomed all the members present in the meeting.

Then he started Department wise discussions which were recorded as follows :

- PWD (BUILDING), SILCHAR :** The District Development Commissioner, Cachar requested to expedite the works of the following schemes after reviewing the progress report submitted by the Executive Engineer, PWD( Building), Silchar.

Sl. No.	Year	Name of Schemes	Tender Value (Rs)	Up-to-date progress report (in%)	Up-to-date financial progress (in Rs.)	Target date of completion	Remarks
<b>JUDICIAL</b>							
1	2017-18	Construction of two storied RCC Building for the Judicial Court Buildings of the SDJM & Brick boundary wall at Lakhipur at Cachar District	279.95 (L)	95%	181.97 (L)	30.10.2021	Work is in progress
2	2020-21	Repairing/Renovation of Additional Court Building (Both Ground and 1st Floor) at Silchar	10228011.81	25%		31.03.2022	Work is in progress
<b>GAD</b>							
2	2019-20	Establishment of Mini Secretariat at Barak Valley, Silchar (Land Development and Retaining cum boundary wall)	405.50 (L)	78%	187.00(L)	30.10.2021	Work is in progress
<b>SIGNATURE PROJECT</b>							
3	2018-19	Construction of Indoor Sports Stadium at Lakhipur, Lakhipur LAC under Cachar District under Signature Project for the year 2018-19, Package No. SP- 13	982.71 (L)	24%	79.6 (L)	31.03.2022	Work is in progress
4	2018-19	Upgradation of Bihara CHC to Model Hospital at Katigora Katigora LAC under Cachar District under Signature Project	988.85 (L)	46%	206.71 (L)	31.03.2022	Work is in progress

		for the year 2018-19, <b>Package No. SP-14</b>					
5	2018-19	Development of Sports Stadium at Police Parade Ground at Silchar LAC under Cachar District under Signature Project for the year 2018-19, <b>Package No. SP-12</b>	952.96(L)				Work could not be started due to NOC for land not yet received from the concern Authority
<b>CULTURAL DEPARTMENT</b>							
6	2019-20	Site Development work for proposed District Museum at Silchar	18.15(L)	80%		30.10.2021	Work is in progress
7	2018-19	Construction of New Auditorium cum District Library, Silchar in Cachar District during the year 2018-19	2593.49(L)	1%		28.02.2022	Routine test pile completed. Work will be started after receipt of structural drawing of pile foundation
<b>MSDP (MODEL RESIDENTIAL SCHOOL)</b>							
8	2017-18	Construction of Model Residential School at Sonai, Cachar District, MRS-17	2808.28%	9%		28.02.2022	Land development work by earth cutting is in progress Foundation work for Academic Building in progress
<b>UNDER M.S.D.P. (I.T.I.)</b>							
9	2017-18	Construction of Women Hostel of Silchar Polytechnic at Meherpur Silchar	96.30 (L)	92%		30.10.2021	Work in progress
<b>UNDER M.S.D.P. (SADVAB MANDOP)</b>							
10	2017-18	Construction of Sadbhav Mandop at Katigorah Block (HQ) under MSDP 12th Plan	191.51(L)	45%	6282257	31.12.2021	Work in progress
11	2017-18	Construction of Sadbhav Mandop at Kalain (HQ) under Kalain Dev. Block (HQ) under MSDP 12th Plan	191.39(L)	82%	9023594	31.12.2021	Work in progress
12	2017-18	Construction of Sadbhav Mandop at Lakhipur Dev. Block HQ under MSDP 12th Plan	191.54 (L)	61%	50.00 (L)	31.12.2021	Work in progress
13	2017-18	Construction of Sadbhav Mandop at Sonai Block (HQ) under MSDP 12th Plan	190.58 (L)	82%	122.3786 (L)	30.08.2021	Work stopped as building under CRPF custody

**Action : Executive Engineer, PWD (Building), Silchar**

**2. SOIL CONSERVATION :** The Divisional Officer, Soil Conservation Division, Silchar informed the House that the fountain work has not been completed. Taking due cognizance the District Development Commissioner, Cachar requested the DO to complete it soon and to expedite all other pending works of the Department.

**SOPD SCHEMES FOR 2020-21**

Sl. No.	Name of Scheme	Target		Achievement		Present Status
		Physical	Financial	Physical %	Financial	
1	Construction of Multistoried RCC Building (G+2) at Divisional Office Campus of Cachar Soil Conservation Division, Silchar under SOPD-G	1 No.	98.86	40%	0.00	Ongoing Scheme
2	Nature Conservation Scheme at Abhayachara Patshala in Silchar Town Area.	1 No.	10.00	20%	0.00	
3	Afforestation Plantation Scheme (SOPD-G) at Jibongram village under Narsingpur Dev. Block.	2.37 Ha.	8.00	0%	0.00	

**GREEN HIGHWAYS PROJECT (NHAI):**

Green Highway Project taken up by Soil Conservation Directorate under NHAI during the year 2020-21 is as follows.

Sl. No	Name of Scheme with Location	Name of Stretch	Target		Achievement		Remarks
			Physical (No. of Plants)	Financial (Rs.in lakhs)	Phy	Fin	
1	Road Side Plantation (Avenue & Median) at NH-54 (New NH-27)	KM 275.00 m to 285.00 Km of A-16 (Stretch ID-30 PIU-Haflong, NH-54 (New NH-27))	9428	229.17582	Works ongoing by 2(two) groups of Contractors.	Nil	Works supervised by NHAI, PIU Haflong
		KM 285.00 m to 295.00 Km of A-16 (Stretch ID-31 PIU-Haflong, NH-54 (New NH-27))	9456	228.85645		Nil	
		KM 295.00 m to 300.76.00 Km of A-16 (Stretch ID-31 PIU-Haflong, NH-54 (New NH-27))	5149	125.16189		Nil	
		<b>Sub Total</b>	<b>24033</b>	<b>583.19416</b>			

**Action : The Divisional Officer, Soil Conservation Division, Silchar**

3. **OCS, M&E :** The District Development Commissioner, Cachar instructed all the department heads that departmental reports to be forwarded to the office of the Chief Secretary, Monitoring & Evaluation Division should be submitted quarterly within the stipulated time to the District Development Commissioner, Cachar as per model template without fail.

**Action : All department heads**

**URBAN WATER SUPPLY :** The District Development Commissioner, Cachar expressed displeasure over the repeated absence of the Executive Engineer, Urban Water Supply and Sewerage Board, Silchar from the DDC meeting and instructed a show cause notice to be sent explaining the reason of absence.

**Action : Executive Engineer, Urban Water Supply and Sewerage Board, Silchar**

5. **WATER RESOURCES :** The Executive Engineer, Cachar Inv. W.R. Division informed the House that 5 projects have been physically completed and 1 project, the work order of which was issued on 02-06-2021 will be started soon . The District Development Commissioner, Cachar requested the EE, Cachar Inv. W.R. Division to expedite as the flood season has ended.

**Action : EE, Cachar Inv. W.R. Division, Badarpur**

6. **INDUSTRY :** The Assistant Manager, DICC informed that the second phase verification of Re-Sveyam has not been completed. Taking due cognizance of the plight of unemployed youths, the District Development Commissioner, Cachar instructed the Assistant Manager, DICC, Cachar to expedite the works relating to the Re-Sveyam disbursement process by coordinating with all concerned.

**Action : General Manager, DICC**

7. **SMB :** The District Development Commissioner, Cachar was informed about the illegal pan shops in Silchar which needed to be fragmented and necessary action taken. The District Development Commissioner, Cachar instructed a notice to be issued in this regard.

**Action : SMB**

8. **PMAY (U) :** The District Development Commissioner, Cachar was informed that approximately the construction of 1100 houses under PMAY (U) have been completed. However beneficiaries were facing issues with the bank. The District Development Commissioner, Cachar requested the concerned department heads to coordinate to sort out the issue.

**Action : Concerned department heads**


9. **APDCL :** The AGM, APDCL informed the District Development Commissioner, Cachar that there were old connections needed to be restored and there was an outstanding bill amount of Rs. 5 lakhs to be made to APDCL.

**Action : AGM, APDCL**

In the concluding part, the District Development Commissioner, Cachar requested all the department heads to coordinate with each other for the progress of the district and gave his assurance that he would provide all possible help to the departments for fulfillment of their targets.

The meeting ended with vote of thanks from the Chair.

  
(Rajib Roy, ACS)

  
District Development Commissioner,  
Cachar, Silchar

1. The Principal Secretary to the Govt. of Assam, Transformation & Development Department, 'D' Block, 4th Floor, New Sectt. Building, Assam Sachivalaya, Dispur Guwahati-781006.
2. The Principal Secretary to the Hon'ble Chief Minister, Assam, Chief Minister's Secretariat, Dispur, Guwahati - 781006.
3. The Commissioner of Hills & Barak Valley Division, Assam, Housefed Complex, Dispur, Guwahati - 781006.
4. The Director, (DCP), Transformation & Development Department, Dispur, Guwahati - 781006.
5. The Director, Evaluation & Monitoring Division, 'F' Block, 4th Floor, New Staff. Building, Assam Sachivalaya, Dispur Guwahati-781006.
6. All Addl. Deputy Commissioners of Cachar District.
7. The Sub Divisional Officer (Civil), Lakhipur - 788103, Cachar.
8. The Sub Divisional Officer (Sadar) and i/c. Nazarat Branch, O/o. the Deputy Commissioner, Cachar, Silchar - 788 001.
9. All members of District Development Committee, Cachar.
10. All Circle Officers of Cachar District.
11. The P.A. to the Deputy Commissioner, Cachar, Silchar.
12. The District Informatics Officer, NIC, DC's Office, Silchar with the request to upload the same in the website.

  
(Rajib Roy, ACS)

District Development Commissioner,  
Cachar, Silchar

