

**MINUTES OF THE DDC MEETING HELD ON 9TH NOVEMBER, 2021 AT 11.00 AM IN
THE CONFERENCE HALL OF THE DEPUTY COMMISSIONER, CACHAR, SILCHAR.**

CHAired BY : RAJIB ROY, ACS, DISTRICT DEVELOPMENT COMMISSIONER, CACHAR.

VENUE : CONFERENCE HALL OF THE DEPUTY COMMISSIONER, CACHAR.

DATE : 09-11-2021

MEMBERS PRESENT : AS PER ANNEXURE -A

The meeting was presided by Rajib Roy, ACS, District Development Commissioner, Cachar. At the outset, he welcomed all the members present in the meeting and instructed all the members present to take the monthly DDC meeting seriously and give prior information beforehand if any member are unable to attend for any matter.

Then Department wise discussions were started which were recorded as follows :

1. PWD

- i. **PWD NH, SILCHAR :** The Executive Engineer informed the House that the work of providing road safety device and road furniture, repairing and maintenance and providing CC Block at Katigorah & Badarpur under SOPD (State Funds) 2019-20 would be completed by December 2021. Further, the Silchar Bypass from ISBT to Sonabarighat would be completed by January 2022. The District Development Commissioner, Cachar requested the EE to expedite after a detailed review of the following progress report submitted by the Department.

| SI No | Year | Name of Work | Sanctioned Amount (InCrore) | Date of start | Date of completion | Physical Progress | Remarks /Action taken |
|-------|---------|--|-----------------------------|---------------|--------------------|----------------------------------|----------------------------------|
| | | A. SARDP-NE | | | | | |
| 1 | 2010-11 | Construction of 2 Lane Silchar Bypass with Paved Shoulder excluding Bridge across river Barak under SARDP-NE, Phase-A under Job No.-SARDP-NE/NH-53/AS/PWD/2010-11/167. | 197.37 | 15.02.2011 | Foreclosure | 49.73% (as per revised estimate) | Under the process of foreclosure |
| 2 | 2011-12 | Construction of Major Bridge over river Barak on Silchar Bypass. Job No.- SARDP-NE/NH-53/AS/PWD/2011-12/198. | 43.2342 | 26.03.2012 | Foreclosure | 36.09% | Under the process of foreclosure |

B. SOPD Works (State Fund)

| SI No | Year | Name of Work | Sanctioned Amount (InCrore) | Dateof start | Date of completion | Physical Progress | Remarks/ Action taken |
|-------|-----------|---|------------------------------|--------------|--------------------|----------------------------|---|
| 1 | 2019 - 20 | Providing Road safety device & road furniture from km173.325 to km 180.00 & km 191.00 to km 206.50, Repair & maintenance to stretch from 175.90 km to 180.000 km and Providing CC Block hard shoulder at Katigorah from ch.198.874 to km 200.400 & Badarpur from 201.610km to 204.540 on NH-44 under SOPD 2019-20 under NH-Division, Silchar. | 9.373 | 13.03.2020 | | Work in progress 81.00% | Work in progress. Extended time of completion is 31.12.2021 |
| 2 | 2020-21 | Balance work estimate of Silchar bypass from km 0.00 to km 12.750 (ISBT to Sonabarighat) under SOPD for the year 2020- 21 under Silchar NH Division in the state of Assam.Package no BRD/RD/SIL(SOPD)/2020- 21/03. | 29.785 | 27.01.21 | | Work in progress 43.00% | Work in progress. Extended time of completion is 31.01.2022 |

Action : Executive Engineer, PWD NH

- ii. **PWD (Building)** : The Executive Engineer informed the House that the work of electrical fitting was not completed. In this regard, the District Development Commissioner instructed the EE to take the help of APDCL if necessary. The EE further informed that the work of CJM Court Building and Mini Secretariat was going on, the construction of Circuit House Building had started and all signature projects currently under PWD Building would be completed by March 2022. Regarding the Integrated DC office issue, the District Development Commissioner said he would speak to the ADC (Revenue). After a detailed deliberation on the progress report submitted by PWD Building, the District Development Commissioner, Cachar requested to expedite all ongoing schemes as rainy season has stopped and assured his help if any problem arises after reviewing the following progress report submitted by the EE, PWD Building.

| Sl. No. | Year | Name of Schemes | Tender Value (Rs) | Up-to-date progress report (in%) | Up-to-date financial progress (in Rs.) | Target date of completion | Remarks |
|----------------------------|---------|--|-------------------|----------------------------------|--|---------------------------|---|
| CULTURAL DEPARTMENT | | | | | | | |
| | 2019-20 | Site Development work for proposed District Museum at Silchar | 18.15(L) | 80% | | 30.10.2021 | Work is in progress |
| | 2018- | Construction of New Auditorium cum District Library, Silchar in Cachar | 2593.49(L) | 1% | | 28.02.2022 | Routine test pile completed. Work will be started after |

| | | | | | | | |
|---------------------------------------|--|-------------|--------|---------------|--|------------|--|
| 19 | District during the year 2018-19 | | | | | | receipt of structural drawing of pile foundation |
| UNDER M.S.D.P. (I.T.I.) | | | | | | | |
| 2017-18 | Construction of Women Hostel of Silchar Polytechnic at Meherpur Silchar | 96.30 (L) | 92% | | | 30.10.2021 | Work in progress |
| UNDER M.S.D.P. (SADVAB MANDOP) | | | | | | | |
| 2017-18 | Construction of Sadbhav Mandop at Katigora Block (HQ) under MSDP 12th Plan | 191.51(L) | 47% | 6282257 | | 31.12.2021 | Work in progress |
| 2017-18 | Construction of Sadbhav Mandop at Kalain (HQ) under Kalain Dev. Block (HQ) under MSDP 12th Plan | 191.39(L) | 85% | 9023594 | | 31.12.2021 | Work in progress |
| 2017-18 | Construction of Sadbhav Mandop at Lakhipur Dev. Block HQ under MSDP 12th Plan | 191.54 (L) | 63% | 50.00 (L) | | 31.12.2021 | Work in progress |
| 2017-18 | Construction of Sadbhav Mandop at Sonai Block (HQ) under MSDP 12th Plan | 190.58 (L) | 82% | 122.3786 (L) | | 30.08.2021 | Work stopped as building under CRPF custody |
| UNDER TNEIF (SMCH) | | | | | | | |
| | Repair / Renovation work of SMCH Gr-A. Retrofitting of Hospital Building | Rs.9.07 Cr. | 99.30% | 788.65986 (L) | | 30.11.2021 | Contractor asked to complete immediately |
| | 100 seated Nurses Hostel, Provision for G+3 | 534.08 (L) | 58% | 4194541/- | | 31.03.2022 | Work is in progress |
| | 50 seated Resident Doctors Hostel, Provision for G+3 | 662.91 (L) | 92% | 16173683/- | | 31.12.2021 | Work is in progress |
| | 120 seated PG Hostel, Provision for G+4 | 671.33 (L) | 86% | 14830984/- | | 31.12.2021 | Work is in progress |
| 2017-18 | 100 seated Internee Hostel, Provision for G+3 | 534.083 (L) | | | | | Due to change of site of the work delay in submission of final Soil Testing report and subsequently delay in receiving approved drawing. Now as the working period is over contractor is not interested to do the work without escalation Report submitted to the Chief Engineer, PWD, Bldg. Assam for his instruction |
| 2018-19 | Construction works at Silchar Medical College & Hospital, Silchar for increase of MBBS Seats from 100 to 150 | 4298.60 (L) | 31.5% | | | 31.03.2022 | Work is in progress |

| | | | | | | |
|---------|--|-------------|-------|------------|------------|---------------------|
| 2019-20 | Construction of 500 bedded Emergency Hospital in Silchar Medical College & Hospital, Silchar under SOPD-ODS for the FY 2019-20 | 9509.09 (L) | 19.5% | 133.71 (L) | 31.03.2022 | Work is in progress |
|---------|--|-------------|-------|------------|------------|---------------------|

Action : Executive Engineer, PWD (Building), Silchar

2. PWRD BORKHOLA & KATIGORAH DIVISION : The Executive Engineer informed the House that out of 14 schemes allotted under PMGSY Phase I, II & III, the work of 13 are in progress and 1 have been reallocated. The District Development Commissioner, Cachar instructed the EE to finish the re-allotment process by 20 November 2021 and complete the scheme by March 2022. The District Development Commissioner was also apprised about the problem being faced in respect of construction of RCC Bridge over the Barak river near Ithkhola Ghat.

Action : The Executive Engineer, PWRD Borkhola & Katigorah

3. PWRD LAKHIPUR DIVISION : The District Development Commissioner instructed the EE, PWRD, Lakhipur to close the CM's Special Package 2014-15 as work could not be started. Regarding Conversion of 1000 no. SPT Bridge to RCC Bridge, the EE informed the DDC that there were some problem regarding height raising. The EE further informed the House that the work of PMGSY Phase I & II under FY 2019-20 and SOPD (Signature Project) were going on and would be completed soon. The DDC requested to expedite.

Action : The Executive Engineer, PWRD, Lakhipur

4. PWRD SILCHAR & UDHARBOND DIVISION : The Executive Engineer informed the House that out of 13 ongoing schemes under PMGSY, 5 were bridges and they would be completed by February 2022. Further, all 4 ongoing projects under SOPD-G 2018-19 would be completed by December 2021, the 4 ongoing Signature Projects by January 2022. The District Development Commissioner requested to expedite.

Action : The Executive Engineer, PWRD, Silchar & UdhARBOND

5. PWRD DHOLAI & SONAI DIVISION : : The District Development Commissioner was informed that a total of 6 project under PMGSY – III (2020-21) was yet to be completed and 1 out of the 3 sanctioned projects under CM Package Phase I was completed and the rest ongoing. Work of 12 projects under SOPD-G (2018-19) was ongoing and would be completed by December 2021. Regarding 2 nos of projects under RIDF 2020-21, the DDC instructed the Executive Engineer to complete the work by December 2021.

Action : The Executive Engineer, PWRD, Dholai & Sonai

6. WATER RESOURCE : The House was informed that out of 5 CM Package schemes, 3 have been completed and 2 nos are ongoing. Regarding FMP schemes, 1 have been completed and 2 nos have been foreclosed. The District Development Commissioner requested the Executive Engineer to expedite.

Action : The Executive Engineer, Silchar Water Resource

7. **SPORTS** : The House was informed that the Department was yet to receive UC for 5 nos of projects. Regarding the land dispute for the project at Rongpur High School, the House was informed that it had been resolved but work had not been started yet. The District Development Commissioner requested to expedite. Regarding the District Sports Complex, the House was informed that 50 bigha of land would be needed.

Action : The District Sports Officer, Cachar

8. **AGRICULTURE** : The District Agriculture Officer informed that the re-verification of PM-KISAN was almost completed and uploading process had started. The District Development Commissioner requested the DAO to expedite after reviewing the following progress report submitted by the Department and to inform him if any support was needed.

| Sl. No | Issues Discussed | Decisions Taken | Action by | Timeline | Status |
|--------|---|--|-------------|------------|--|
| 1 | CMSGUY: Distribution of Tractor Units at subsidy under CMSGUY | Completion of Tractors distribution | DAO, Cachar | 31-08-2021 | Out of the target of 432 Nos Tractors distribution 429 nos has already distributed & the remaining 3 nos will be distributed soon |
| 2 | PMFBY: Enrolment of farmers in PMFBY portal | Target for enrolment = 11371 Nos | DAO, Cachar | 31-07-2021 | i) Target for Kharif crop (Sali P0addy) has already achieved during specified time. ii) For Rabi crop, Govt. Notification not yet received. |
| 3 | RKVY-(Hort) | Cluster Demo of Vegetables = i) Cabbage= 22 ha ii) Brinjal = 56 ha iii) Capsicum= 3 Ha iv) Tomato=5 Ha | DAO Cachar | 10-10-2021 | Seeds received & distributed to selected farmers within the time frame |

| | | | | | |
|---|-------------------------------------|---|-------------|--------------|--|
| 4 | RKVY (Rastriya KrishiVikash Yojana) | Crop (Summer Paddy) Demonstration : 1. Hybrid Paddy =400 Ha 2. HYV Paddy= 400 Ha 3. Hybrid Maize Demo.=150 Ha | DAO, Cachar | Rabi Program | Seeds has already arrived, distribution & site selection for Demonstration has also started. |
| 5 | PMKSY | Distribution of Sprinkler Irrigation Set at Subsidy @ 85 % under the scheme. Target for appl. collection= 500 Nos Awareness Conducted= 38 Nos | DAO Cachar | Dec/20, 21 | i) Enrolment of farmers & sanctioned started. ii) 450 Nos of farmers appl. collected iii) Ceremonial distribution fixed on 09-11-2021. |

| | | | | | |
|---|---|--|------------------|---------------------------------------|--|
| 6 | APART (Assam Agri-Business & Rural Transformation Project) | Paddy Varieties Cafeteria (growing of different paddy variety with minimum 10 varieties in a same plot to access the varietal performance (plot size of 2000 Sq.M) | DAO cum PD, ATMA | During the entire Kharif paddy season | Crop at maturity stage Location of Crop Cafeteria (Sali Paddy): 1. Vill: Saidpur- III (Sonai Block) 2. Vill: Ratanpur, Tapng Block 3. Vill: Niz-Banskandi -I, Banskandi Block 4. Vill: Ujjangram, Borkhola Block 5. Vill: Narsingpur-V, Narsingpur-V |
| | | Demonstration of different Paddy Varieties = 422 Nos | DAO, Cachar | During the entire Kharif paddy season | Crop at maturity stage. |

Action : DAO, Cachar

9. **DCs CONFERENCE ACTION POINTS :** The District Development Commissioner instructed all the department heads to regularly send their Action Taken Report by the 10th of every month for onward uploading in the e-samiksha portal. For the month of October, the departments were requested to send their report by 15th November.

Action : All Department heads

10. **AGRICULTURE ENGINEERING :** The Executive Engineer apprised the District Development Commissioner about a new knowledge centre being set up at Bihara. The District Development Commissioner requested the EE to expedite after reviewing the following progress report submitted by the Executive Engineer, Agriculture Engineering.

| Decisions taken in regard to Agriculture Engineering, Cachar Division, Silchar on 08.10.2021 | | | | | | |
|---|----------------|--|--|--|----------------------------------|---------------------------|
| Sl. No. | Date of Origin | Issues Discussed | Decisions Taken | Action by | Timeline | Status |
| 1 | 15.06.2021 | Construction of Soil Testing, Quality Control & Input Testing Laboratory at Silchar (Sanction Amount Rs.155.29 Lacs) | The concerned EE was requested to complete the work by Nov 2021. | Executive Engineer, Cachar Division, Silchar | 31st Dec 2021 as allowed by DoA. | Upto date progress is 72% |

Action : The Executive Engineer, Agriculture Engineering, Cachar

11. IRRIGATION

- i. **BORKHOLA & KATIGORAH DIVISION** : The Executive Engineer apprised the District Development Commissioner about the numbers and progress of PMKSY-HKKP solar and electrical tubewells schemes, 150 each under Borkhola & Katigorah LACs. The District Development Commissioner expressed displeasure on the performance of the TNT contractors and instructed the EE to look into the matter.

Action : EE, Borkhola & Katigorah

- ii. **SILCHAR & UDHARBOND DIVISION** : The Executive Engineer apprised the District Development Commissioner about the problem of electrical connection and electrical commissioning being needed from APDCL. In this regard, the DDC instructed the EEs of all Irrigation divisions to coordinate with APDCL to sort out the issue. Further, the Executive Engineer apprised the DDC about the need of an office for the Udharbond subdivision. The DDC requested the Animal Husbandry & Veterinary Department to give NOC for the said subdivision to set up their office in one of their vacant property.

Action : EE, All Divisions, APDCL and AH&VETY

12. **SERICULTURE** : The Superintendent, Sericulture informed the House that a weaving training was being presently conducted by the Department.

Action : The Assistant Director, Sericulture

13. **URBAN WATER SUPPLY** : The District Development Commissioner was apprised about the progress of works being undertaken by the Department stating that the work of Gandhi park would be completed by December, 2021 and children park by January 2022. Regarding the work of pipe laying, the House was informed that work was in progress. The DDC requested to expedite.

Action : The Executive Engineer, Urban Water Supply & Sewerage Board

14. **INDUSTRY** : The Assistant Manager, DI&CC informed the House that out of a target of 67 beneficiaries under PMEGP in FY 2021-22, 20 have been sanctioned by the bank till date. The District Development Commissioner gave instruction to follow up with bank. Regarding UDHYAM registration for MSMEs, the House was informed that a total of 2124 units have been registered. The DDC requested to increase the numbers. In FY 2021-22, for claiming benefits under NEIDS, only 3 had claimed and under IIPA, only 5 had claimed subsidy so far. Regarding National Bamboo Mission, the DDC requested the Department to follow up with the tool kits given and to set up a skill camp. The DDC requested to expedite after reviewing the progress report submitted by the Department.

PRIME MINISTER'S EMPLOYMENT GENERATION PROGRAMME (PMEGP):

Achievement for the year 2021-22

| Agency | Financial Year | Target | Application recd. | Sponsored forward to bank | Sanctioned |
|--------|----------------|--------|-------------------|---------------------------|------------|
| DI&CC | 2021-22 | 67 | 87 | 47 | 20 |

UDYAM REGISTRATION (For MSME)

Achievement for the year 2021-22

| Financial Year | Nos. of unit registered |
|----------------|-------------------------|
| 2021-22 | 2124 Nos. |

NORTH-EAST INDUSTRIAL DEVELOPMENT SCHEME (NEIDS) - 2017

Achievement for the year 2021-22

| Financial Year | Registration for Claim | | Claim | |
|----------------|------------------------|---------|-----------|---|
| | Submitted | Granted | Submitted | Granted |
| 2021-22 | 13 Nos. | 07 Nos. | 3 Nos. | Pending at State Nodal Office (CI&C, Assam) for further verification & processing for onward transmission to DPIITT, Delhi. |

INDUSTRIAL & INVESTMENT POLICY OF ASSAM (IIPA) - 2014

Achievement for the year 2021-22

| Financial Year | Eligibility Certificate | | 30% SCIS Claim | |
|----------------|-------------------------|---------|----------------|---------|
| | Submitted | Granted | Submitted | Granted |
| 2021-22 | 05 Nos. | 05 Nos. | 05 Nos. | 05 Nos. |

NATIONAL BAMBOO MISSION

Total 17 Nos. SC/ST beneficiaries handed over advanced toolkits under National Bamboo Mission on 2nd Nov. 2021.

Action : The General Manager, DI&CC, Cachar

15. FISHERY : The District Development Commissioner, Cachar requested the District Fishery Development Officer to expedite work relating to PMMSY and complete it by January 2021. Further, instruction was given to the DFDO to give training to one SC village in this regard.

Action : The DFDO, Cachar

16. SOIL CONSERVATION : The District Development Commissioner, Cachar requested the Divisional Officer, Soil Conservation Division, Silchar to set up a fountain at Unnayan Bhawan under the Nature Conservation Scheme and to motivate school authorities for increasing plantation. Regarding the Green Highway project, the DDC expressed displeasure at the lack of

greenery and instructed to do more in this regard. The Divisional Officer Soil Conservation further informed the House that two new schemes under SOPD-G & SOPD-TSP have been taken up which would be started by December.

Action : The Divisional Officer, Soil Conservation, Silchar


17. TRANSPORT : The DTO informed the House that a total of 16 crores revenue have been collected out of a target of 53 crores. The District Development Commissioner, Cachar requested the DTO to also set a target of gate collection.

Action : DTO, Cachar

18. PMAGY & AAGY : The District Development Commissioner, Cachar requested all the department heads to submit report on number of schemes taken up, proposed and completed in respect of PMAGY & AAGY villages at the earliest.

Action : All Department heads

The meeting ended with vote of thanks from the Chair.



District Development Commissioner,
Cachar, Silchar

Memo No. CDP (Plan). 3/2013-14/Pt/40

Dated, Silchar, the 11th November' 2021.

Copy forwarded for favour of information and necessary action to: -

1. The Principal Secretary to the Govt. of Assam, Transformation & Development Department, 'D' Block, 4th Floor, New Sectt. Building, Assam Sachivalaya, Dispur Guwahati-781006.
2. The Principal Secretary to the Hon'ble Chief Minister, Assam, Chief Minister's Secretariat, Dispur, Guwahati - 781006.
3. The Divisional Commissioner, Barak Valley Division, Assam, Silchar - 788001.
4. The Director, (DCP), Transformation & Development Department, Dispur, Guwahati - 781006.
5. The Director, Evaluation & Monitoring Division, 'F' Block, 4th Floor, New Staff Building, Assam Sachivalaya, Dispur Guwahati-781006.
6. All Addl. Deputy Commissioners of Cachar District.
7. The Sub Divisional Officer (Civil), Lakhipur - 788103, Cachar.
8. The Sub Divisional Officer (Sadar) and i/c. Nazarat Branch, O/o. the Deputy Commissioner, Cachar, Silchar - 788 001.
9. All members of District Development Committee, Cachar.
10. All Circle Officers of Cachar District.
11. The P.A. to the Deputy Commissioner, Cachar, Silchar.
12. The District Informatics Officer, NIC, DC's Office, Silchar with the request to upload the same in the website.


District Development Commissioner,
Cachar, Silchar















**ATTENDANCE SHEET FOR THE MEMBERS PRESENT IN THE DDC MEETING FOR THE MONTH OF
NOVEMBER 2021**

DATE : 09/11/2021

TIME : 11 A.M.

VENUE : CONFERENCE HALL OF THE DEPUTY COMMISSIONER, CACHAR, SILCHAR

MEMBERS PRESENT :

| SL. NO. | NAME & DESIGNATION | CONTACT NO. | SIGNATURE |
|---------|---|-------------|--|
| 1 | | | |
| 2 | | | |
| 3 | | | |
| 4 | | | |
| 5 | Arjun Ch. Mandal, EE, PWD NH Div - Silchar | 9435070576 |  9/11/21 |
| 6. | Sujit Kr. Baidyanath. ACE, PWD. Barkhor & Kaligeral TRD. | 9435070170 |  9/11/21 |
| 7. | Bokmal Choudhury - ALC | 94355-51556 |  9.10.2021 |
| 8. | Lipika Das, superintendent of sericulture, Lakhimpur. | 9435370074 |  9/10/21 |
| 9. | Firoz Nurisa, Asstt. Manager D&CC, Cachar | 9365602406 |  9.11.21 |
| 10. | Debdulal Das, A.E.E. (PHE), Silchar Div-II | 9435322388 |  9/11/2021 |
| 11. | Abdul Motaleb, EE, Lakhimpur Div. (Irrigation). | 9401404893 |  9/11/21 |
| 12. | Sourav Das A.E. Lakhimpur Div (Irrigation) | 8133877447 |  9/11/21 |
| 13 | Imaid Ahmed Barbhuiya CPM (civil), Lakhimpur | 7002864689 |  9/11/21 |
| 14 | RAFIQUL HOQUE, DFDO, Cachar | 7002830919 |  9/11/21 |
| 15 | Arup Paul, AGM, SED-I, APDCL | 7577822380 |  9/11/21 |
| 16 | Abirjit Das, AGM, SED-II, APDCL | 8133864419 |  09/11/21 |
| 17 | Arupjoti Das. LDM. | 943579848 |  9/11/21 |
| 18. | Ratnajt Deb Roy. A.U.w.S S.S.B. | 9401173268 |  9/11/21 |

**ATTENDANCE SHEET FOR THE MEMBERS PRESENT IN THE DDC MEETING FOR THE MONTH OF
NOVEMBER 2021**

DATE : 09/11/2021

TIME : 11 A.M.

VENUE : CONFERENCE HALL OF THE DEPUTY COMMISSIONER, CACHAR, SILCHAR

MEMBERS PRESENT :

| SL. NO. | NAME & DESIGNATION | CONTACT NO. | SIGNATURE |
|---------|--|-------------|----------------|
| 19. | Bibyanit Pathak Ins. ACS 2CA, Silchar | 940460818. | |
| 20. | Gaurab Barua | 970629292 | |
| 21 | Sudip kr Roy | 6002690701 | |
| 22 | Manuj W kaeni for DELO | 9435041707 | |
| 23 | S. H. Barbhuyan, EE, Agri. | 94353-80992 | |
| 24 | Satya Nath Das, DSO | 8011757102 | |
| 25 | Utpal Kumar Sarmah, Asstt Director H&T | 8011790569 | 9.11.21 |
| 26 | Abdul Monnes, Deputy Harbour Dir, Silchar | 9365592654 | 9/11/21 |
| 27. | Badrud Haque Koskar, AEE, T.R. Div. | 9435365612 | 9/11/21 |
| 28. | Debabrata Paul, AEE(I), WRD | 7086021971 | 9/11/21 |
| 29 | Biplob Kr. Nath, DPM, ASRLM, Cachar | 9954224553 | 9/11/2021 |
| 30 | S. Hazarika, A.E.E Silchar Mech, W.R. Sub-Div. | 9101752601 | 9/11/21 |
| 31 | S. Deb, Dy. Director, TRCP | 9435071789 | 9/11/21 |
| 32 | B. I. Mazumdar MVI | 9435718979 | 9/11 |
| 33 | Shubhendre Das A.E.E. Alga Uthlakeri | 9435730268 | 9/11 |
| 34 | R. B. Chakrabarty BE PWRD, Silchar 2 Uthlakeri T. R. Div. | 9435176012 | 9/11/2021 |
| 35 | Deepak Goswami E.E. IRRIGATION Silchar- Uthlakeri Div. Silchar. | 9435171370 | 9/11/21 |
| 36 | SABAL BISWAS, A.E.E., PWRD DHOLAI T.R. SUB-DIVN., DHOLAI | 7002942074 | 09/11/2021 |

