

**MINUTES OF THE FLOOD PREPAREDNESS MEETING HELD ON 14-05-2020 AT 11AM
IN THE CONFERENCE HALL OF OFFICE OF THE DEPUTY COMMISSIONER, CACHAR:**

The meeting was presided over by Smtl. Keerthi Jalli, IAS, Deputy Commissioner cum Chairperson, District Disaster Management Authority, Cachar.

At the outset the District Development Commissioner cum CEO, District Disaster Management Authority, Cachar, Silchar welcomed all the members and thereafter discussion was initiated as per agenda.

After threadbare discussion, the following decisions have been taken on the Agenda items.

1. Confirmation of last Flood Preparedness meeting minutes.
2. All the Departments having schemes, projects, etc were directed to here onwards attend every meeting with proper details of respective scheme/projects works with photos mentioning place and time, co-ordinates, target of completion, status, etc.
(Action: All Head of Offices)
3. All the vulnerable breaches status under Water Resource Department was reviewed. All the incomplete schemes and projects were directed to be completed by 31st May, 2020.
(Action: WRD)
4. All the Circle Officers, Cachar District should visit all the Water Resource Scheme/Projects that fall within his/her Revenue Circle along with the Engineers of Water Resource Dept. from respective Revenue Circle and submit a status report to DDMA, Cachar immediately.
(Action: All Circle Officers/ WRD)
5. All the line Departments have to complete their Intra-Departmental meeting within 16th May, 2020 and submit the minutes to DDMA, Cachar.
(Action: All Line Departments)
6. The rates regarding the price of hiring private boats, fare, etc have to be fixed and submitted to DDMA Cachar immediately.
(Action: EE, IWT)
7. Education Department will identify young teachers from each of the revenue village of Cachar District. He/she should be responsible for preparation of the map of the village and all other necessary data ready and will submit as and when required by District Administration. The list of all villages under each Revenue Circle may be collected from concerned Circle Office. In case of Revenue Circles having more than one Education Block may consult with concerned Circle Officer regarding the allotment of number of villages for teachers to be deputed.
(Action: DEEO/IS/Circle Officers)
8. Adequate stock of medicines should be maintained by the Health Department for ensuing flood season.
(Action: Health Department)
9. Distribution of baby food to remain continuous during flood season also. All other services related to lactating mothers, pregnant ladies, others should also remain in place.
(Action: Social Welfare Department)

10. Status of various Works/Schemes/Projects under Water Resource Department:-

Sl No	Name of Division	Details
A.	Water Resource, Silchar Division	Annexure-I
B.	Water Resource, Cachar Investigation(W.R) Division, Badarpur	Annexure-II
C.	Water Resource, Mechanical Division	277 Numbers of Sluice Gates are functional as on date

[Handwritten Signature]
15/5/2020

11. Status of various Works/Schemes under PWD Department-

Sl No	Name of Division	Details
A.	PWD (Dholai and Sonai Territorial Road Division)	Annexure-III
B.	PWD (Silchar & Udharbond Territorial Road Division)	Annexure-IV
C.	PWD (Borkhola & Katigora Territorial Road Division)	Annexure-V
D.	PWD (Lakhipur Territorial Road Division)	Annexure-VI

12. Urban Flood- To prevent water logging by Urban Flood the concerned Departments were directed to immediately take up action and complete it and submit a status report to DDMA,Cachar by 31st May,2020.

A. All the khals should be cleaned by 31st May, 2020.

(Action: Water Resource Department)

B. All drains within Silchar Municipal Area should be cleaned by 31st May,2020

(Action: SMM)

C. All drains that fall within the jurisdiction of PWD(NH) should be cleaned by 31st May,2020

(Action: PWD NH).

13. A Scheme named as Anti -erosion measures to protect Mahadevpur Part III area from the erosion of River Surma on its R/B near Mahadevpur B.O.P Camp & Boundary Piller No 1346 in the district of Cachar Ph -I (International Border area protection) **Under NABARD (RIDF XXIII)** under WRD Badarpur C.I. Division needs another 10 days for the completion of the same. A written communication with the Commandant, BSF will be undertaken from this end for providing permission to complete the work.

(Action: DDMA/WRD CI Div.)

14. Stock of essential commodities in Cachar District is sufficient as stated by Superintendent F & CS. Further, tender will be called shortly for rate finalization of the same and short listing of suppliers.

(Action: F & CS, DDMA).

15. For the fodder required by Veterinary Department a requisition should be placed from their end. Also the mills producing the same have to be informed to keep sufficient stock. Veterinary Department also needs to take up with their higher authorities regarding stock of vaccines, medicines, etc.

(Action: Veterinary Department)

16. PHE has a present stock of 2.0 lakhs water purifying tablets which will be needed in case a flood like situation prevails.

(Action: PHED)

17. NDRF Team deputed for Barak Valley may be stationed at NIT, Silchar or Veterinary Campus. DDC, Cachar will finalize the same in due consultation with concerned.

(Action: DDC, Cachar)

18. All Head of offices to remain in head quarters and in case any outstation meeting needs to be attended by them, then will have to seek permission from the Deputy Commissioner, Cachar. No other Official/Officer is allowed to go out of station for any official purpose without permission of the Deputy Commissioner, Cachar.

(Action: All Heads of Department, All Circle Officers)

19. No employee working under the State Government or those attached on services with such employees like drivers shall not keep their phones switch-off at any hour of the day.


(Action: All Heads of Department, All Circle Officers).

[Handwritten signature]
15/5/2020

20. No leaves are to be sanctioned to any employees during the flood season and all employees shall remain physically present in the station.

(Action: All Heads of Department, All Circle Officers)

The meeting ended with vote of thanks from the Chair.



Deputy Commissioner cum Chairperson,
District Disaster Management Authority
Cachar, Silchar.

Dated 15/05/2020

Memo. No.DDMA.15/CHR/2020/ 29 - A,

Copy for information & necessary action,

1. The C.E.O, ASDMA, Ancillary Block, Janata Bhawan, Dispur, Guwahati - 6.
2. The Superintendent of Police, Cachar.
3. All Addl. Deputy Commissioner, Cachar.
4. All of Heads of Offices, Cachar District.
5. All Members Present.
6. CA/PA to the Deputy Commissioner, Cachar.



Deputy Commissioner cum Chairperson,
District Disaster Management Authority
Cachar, Silchar.

Dated 15/05/2020

**STATUS OF SDRF SCHEMES
UNDER SILCHAR W. R. DIVISION UPTO APRIL, 2020**

Sl. No.	Name of scheme	Estimate Sanction Amount (Rs. In lakh)	Upto date Physical progress	Upto date Financial Progress (Rs. In Lakh)	Balance Amount (Rs. In Lakh)	Remarks
1	Immediate Measures to recoup the breach closing work of the dyke along L/B of Borak from Massimpur to Katakhal at Ghagrapar Pt-I under SDRF for the year 2018-19	600.00	55%	Breach has been closed. A/E work is in progress.
2	Immediate Measures to Ring bund at village Tundurkandi on L/B of River Borak(Old Course) for the year 2018-19 under SDRF (Breach closing work at Tundurkandi Area)	600.00	90%	Do
3	Immediate measures to dyke along Udharbond to Larsing Approach of river Modhura on its R/B (Breach at Gossapur Pt-III under SDRF for the year 2018-19)	400.00	80%	Do

(Signature)

Sl. No.	Name of scheme	Estimate Sanction Amount (Rs. In lakh)	Upto date Physical progress	Upto date Financial Progress (Rs. In Lakh)	Balance Amount (Rs. In Lakh)	Remarks
4	Immediate measures to the dyke Amjur river training scheme including drainage of Kaptanpur and Mongal pur haor (R/B of river Sonai) Under SDRF for the year 2018-19 (Restoration of breach like damages at Sundari Pt-1)	170.00	75%	Work is in progress
5	Immediate measures to the dyke along L/B of river Sonai from S.M Road to Darmikhal under SDRF for the year 2018-19 (Restoration of damages at Sombari Bazaar)	190.00	100%	Work physically completed
6	Immediate measures for restoration of Rangikhal channel under SDRF for 2018-19	40.00	100%	Work physically completed.

Handwritten signature/initials

**STATUS OF ONGOING SCHEMES
UNDER SILCHAR W. R. DIVISION UPTO ARPIL, 2020**

Sl. No.	Name of scheme	Estimate Sanction Amount (Rs. In lakh)	Upto date Physical progress	Upto date Financial Progress (Rs. In Lakh)	Balance Amount (Rs. In Lakh)	Remarks
UNDER CM'S SPECIAL PACKAGE						
1	Construction of sluice for Addl. Opening over Badri river including dredging (Regrading-Resectioning) of Purkai Nalah.	599.96	85%	446.00	153.96	The work physically completed.
UNDER FMP						
1	Flood Management work to protect village Channighat and Laltugram from the erosion of river Rukni on its L/B including R/S to embankment from Baghabazar to Sundari.	1493.00	66.99%	149.30	850.87	The scheme has been closed "As is where is basis"
2	Protection of Sonabarighat, Uttarkrishnapur and Weavers Colony - Berenga Nathpara area from the erosion of river Barak on its left bank.	2235.00	71.22%	223.50	1368.38	Do

STATUS OF NABARD (RIDF-XXIV) SCHEMES UNDER SILCHAR W. R. DIVISION

Sl. No.	Name of scheme	Estimate Sanction Amount (Rs. In lakh)	Upto date Physical progress	Upto date Financial Progress (Rs. In Lakh)	Balance Amount (Rs. In Lakh)	Remarks
1	Anti-erosion measures to the Amjur river training scheme including drainage of Kaptanpur and Mangalpur Haor Ph.-I (R/B of rive Sonai) (Restoration of damages at Deflifar Ph.-I).	140.00	100%	Work physically completed
2	A/E measures to protect Karatigram area at the dyke along R/B of Borak from SLPWD Road to Madhuramukh.	285.00	90%	Work is in progress.

~~1/2~~

**STATUS OF ONGOING SCHEMES
UNDER SILCHAR W. R. DIVISION UPTO ARPIL, 2020**

Sl. No.	Name of scheme	Estimate Sanction Amount (Rs. In Lakh)	Upto date Physical progress	Upto date Financial Progress (Rs. In Lakh)	Balance Amount (Rs. In Lakh)	Remarks
1	Under SOPD-FDR Reconstruction of flood embankment along L/B of Barak from Uttarkrishnapur to Tarapur at Bethukandi area of Silchar Town including protection works	1046.44	15%	NIL	1046.44	Work started in last week of March/2020. Resumed on 24/04/2020 after getting permission. Strengthening of embankment and loose dumping work done.
2	Reconstruction of dyke along L/B of Barak from Tarapur to Massimpur at downstream of Tarapur Shibbari area of Silchar town including protection works	999.54	25%	NIL	999.54	Work started in March/2020. Resumed on 24/04/2020 after getting permission. Work hampered due to rain.

~~10/10~~

**STATUS OF ONGOING SCHEMES
UNDER SILCHAR W. R. DIVISION UPTO APRIL, 2020**

Sl. No.	Name of scheme	Estimate Sanction Amount (Rs. In lakh)	Upto date Physical progress	Upto date Financial Progress (Rs. In Lakh)	Balance Amount (Rs. In Lakh)	Remarks
Under SOPD-FDR						
1	Reconstruction of almost breached embankment at Manikpur including protection works on dyke along on L/B of Borak from Massimpur to Katakhal	659.67	-	-	-	Preliminary Work Order issued to the contractor, priority is given to recoup the damaged embkt.
2	Reconstruction of breached embankment at Roypur including protection work on dyke along on L/B of Borak from Massimpur to Katakhal	1883.95	-	-	-	Work Order is under process.

~~12~~

STATUS OF ON GOING SCHEMES UNDER CACHAR INVESTIGATION (W.R) DIVISION, BADARPUR

Sl No	Name of Scheme	Estimated Amount (Rs. in Lakhs)	MA No & Date	Physical Progress	Financial Progress	Remarks
1	Immediate Measures to dyke along R/B of river Borak from Ganiggram to katigorah (Breach closing work at Shantipur - Borirurai including restoration of breach like damages) Under SDRF for 2016-17	243.31	RGR/584/2016/57 Dt:30/12/2016	100%	NIL	Work Physically Completed
2	Immediate measures for restoration of breach like damages on Ganiggram - katigorah dyke at Mohadevpur area Under SDRF for 2018-19	200.00	FGR (RRR)855/2018/102 Dt:06/02/2019	100%	NIL	Work Physically Completed
3	Anti-erosion measures to protect Mohadevpur Part III area from the erosion of river Surma on its R/B near Mohadevpur B.O.P. Camp and Boundary Piller No 1346 in the district of Cachar Ph-1 (International Border area protection) Under NABARD (RIDF XXXIII)	350.00	WR(G)80/2017/06, Dt:23/11/2017	80%	14%	Works not yet resumed as DSF has not given permission.

~~10/11~~

PROGRESS REPORT OF THE WORKS UNDER SONAI LA. CONSTITUENCY.

Annexure - III

Name of Scheme:- SDRF.

Sl. No.	Year	Name of Road	Sanction amount (Rs. in L)	Name of Contractor	Work order No.	Dr. Of commencement	Tender Value (Rs. in L)	Overall Physical (%)	Financial (Rs. in L)	Actual Dr. Of Compl.	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Sonal	2018-19	Restoration of Bagpur harizonpara to silchar Bye pass at Badribasti.	70.00	Jannat Enterprise	CS/CC/SIL/201920/04/3234(T), Dtd. 27.09.2019	27.09.2019	66.49999	95%	0.00	Work in progress
2	Sonal	2018-19	km of SMD Road to 14th km of SMD Road (Culvert No.2/1).	20.00	Ashraf				0%	0.00	Work started just before lockdown. But had to stop due
3	Sonal	2018-19	Restoration of 3rd km of SMD Road Via Gobindanagar. (PKG.No.SE/SIL/SDR	85.00	Rupam Saha	CS/CC/SIL/2019-20/07		85.75	35%	0.00	Work in progress
4	Sonal	2018-19	Gangapur shamlai House to Neirgam Mukamtilla. (Pkg.No.SDRF/02)	10.00	Chandrika Prasad Goala	TB/SRD/SDRF/MT-02/2019-20/P1/		9.5	100%	0.00	Completed
5	Sonal	2018-19	Restoration of K.K. Road to Joragul Mongalpur Road. (pkg.No.SE/SIL/SDR	30	Ashraf Hussain Laskar	CS/CC/SIL/2019-20/13/3222(T)-A, Dtd. 25.09.2019.	25.09.2019	28.49923	100%	0.00	Completed
6	Sonal	2108-19	gangapur to Bagpur Via Fuljan. (PKG.No.SE/SIL/SDRF/07)	45.15	badrul Islam laskar	CS/CC/SIL/2019-20/12/3391(T)Dtd.07.11.2019.	07.11.2019	42.89973	0%	0.00	Notice served to start work
7	Sonal	2018-19	Km SMD Road Near Amjur Bridge to Manipur Basti.	18.00	Ashraf				100%	0.00	Completed
8	Sonal	2018-19	Restoration of SMD Road to Tillagram (Pkg.No.SE/SIL/SDR F/10)	35.00	Unred Construction s & Engineering	CS/CC/SIL/2019-20/14/3392(T), Dtd. 07.11.2019	07.11.2019	33.25	20%	0.00	Work in progress
9	Sonal	2018-19	Kashipur to Gangapur Road Via FC Dyke. (Pkg.No.SE/SIL	50.00	Kabuj Mahmud Laskar	CS/CC/SIL/2019-20/02/3221(T)-A, Dtd. 25.09.2019.	25.09.2019	47.49997	0%	0.00	Notice served to start work

[Handwritten signature]

STATEMENT SHOWING THE PROGRESS REPORT OF ONGOING WORKS.

Name of Scheme:- SDRF.

Sl. No.	Name of Constt	Year	Name of Road	A.A. No	Sanction Amount (Rs. In L)	Name of Contractor	Work Order No.	MONTH:				Financial (Rs. In L)	Actual Dt. Of Compl.	Remarks
								DL of Commencement	SL DL of Completion	Tender Value (Rs. In L)				
1	Silchar	2013-14	(a) Restoration of Captain N.M. Gupta Road (Providing earth work, GSB, WBM-III Interlocking paver Block pavement etc.).	RGR/57/2013/1, Dt. 08.07.2013.	30.905			28.02.2014	27.08.2014	29.92345	43.45266	26.08.2014	Work complete.	
2	Silchar	2013-14	(b) Restoration of Shoshan Road.	RGR/57/2013/1, Dt. 08.07.2013.	4.000	Sajal Bank	CE/Comm/47/2013-14/15, Dtd. 28.02.2014.	28.02.2014	27.08.2014	4.00000		26.08.2014	Work complete.	
3	Silchar	2013-14	(c) Restoration of NH-53 to Berakhal FCI road (Construction of damage culvert No. 2/1 including approaches).		10.000			28.02.2014	27.08.2014	9.54078		26.08.2014	Work complete.	
4	Udharbond	2013-14	Restoration of roads within Udharbond Constituency under SDRF for the year 2012-13.					25.02.2014	24.08.2014	23.89439	22.62	20.06.2015	Work complete.	
5	Udharbond	2013-14	(a) Restoration of Ichacherra Diguncherra Road (Ch.0.00-3740.00 m length= 3.74 KM).	RGR/60/2013/1, Dtd. 08.07.2013	60.000	Anukul Paul	CE/Comm/69/2013-14/12, Dtd. 25.02.2014.	25.02.2014	24.08.2014	5.13605	4.85	20.06.2015	Work complete.	
6	Udharbond	2013-14	(b) Restoration of Kashpur Rajbari Road (Approach of RCC Br. No.1/11).					25.02.2014	24.08.2014	23.95877	23.30	20.06.2015	Work complete.	
7	Udharbond	2013-14	(c) Restoration of Doyapur Arkatipur Road.					25.02.2014	24.08.2014	6.81296	6.68	20.06.2015	Work complete.	
7	0	0	TOTAL		104.91					103.27	100.909			
1	Silchar	2017-18	Restoration of Nagapaty Radhamadhab Road (In stretches) (Ch.0.00 M to 660.00 M) under SDRF for the year 2017-18. (Group No.01).	RGR.(RRR). 179/2018/20, Dtd. 06.03.2018	2.50	Hemanta Debnath	TB/SRD/SD RF/NIT-01/2018-19/14, Dtd. 02.06.2018.	02.06.2018	01.08.2018	2.47473	2.47240	10.10.2018	Work completed.	
2	Silchar	2017-18	Restoration of Fechal Mia Road (Iskon Mandir Road)from Ch.0.00 M to 700.00 M in stretches) under SDRF for 2017-18. (Group No.02).	RGR.(RRR). 179/2018/21, Dtd. 06.03.2018	1.50	Sindhurni Mazumder	TB/SRD/SD RF/NIT-01/2018-19/12, Dtd. 02.06.2018.	02.06.2018	01.08.2018	1.46577	1.46325	10.10.2018	Work completed.	
3	Silchar	2017-18	Restoration of Native Church Road (In stretches) (Ch.0.00 M to 650.00 M) under SDRF for 2017-18. (Group No.03).	RGR.(RRR). 179/2018/22, Dtd. 06.03.2018	2.50	Ujjal Kanti Chanda	TB/SRD/SD RF/NIT-01/2018-19/13, Dtd. 02.06.2018.	02.06.2018	01.08.2018	2.42409	2.42353	05.10.2018	Work completed.	
4	Silchar	2017-18	Restoration of Jail Road (in stretches) (Ch.250.00 M to 380.00 M) under SDRF for 2017-18. (Group No.04).	RGR.(RRR). 179/2018/19, Dtd. 06.03.2018	2.00	Fieruj Ahmed Laskar	TB/SRD/SD RF/NIT-01/2018-19/16, Dtd. 12.06.2018.	12.06.2018	11.08.2018	1.88551	1.88551	10.10.2018	Work completed.	
5	Udharbond	2017-18	Restoration of road from S.K.Road to Khaspur Bagerikona via Ghungoorbond under P.W.D. Silchar Rural Road Division, Silchar (Protection work at eroded portion from Ch.1030.00 M to Ch.1050.00 M) under SDRF for the year 2017-18. (Group No.05).	RGR.(RRR). 179/2018/20, Dtd. 06.03.2018	3.800	Kuladeep Kaushik	TB/SRD/SD RF/NIT-01/2018-19/15, Dtd. 02.06.2018.	02.06.2018	01.08.2018	3.74776	0.00	18.01.2019	Work completed.	
6	Udharbond	2017-18	Restoration of Pangram Amaranagar road under P.W.D. Silchar Rural Road Division, Silchar under SDRF for the year 2017-18. Phase-I. (Restoration of damaged H.P. Culvert at Ch.4650.00 M to 8 Ch.7600.00 M including providing of 1 (one) No. 1000 mm dia H.P. Culv	RGR.(RRR). 179/2018/17, Dtd. 06.03.2018	11.30	Kuntal Barman	TB/SRD/SD RF/NIT-01/2018-19/7, DL.24.09.2018..	24.09.2018.	24.12.2018	11.23142	0.00	15.02.2019	Work completed.	
7	Udharbond	2017-18	Restoration of damaged Slab culvert No .3/2 (Ch.2475.00M) along with approaches on Jaifrbond Larsing Bagan Road under SDRF for the year 2017-18.	RGR.(RRR). 179/2018/15, Dtd. 06.03.2018	14.85								Work is not taken up on the work, has already taken up other scheme.	
7	0	0	TOTAL		38.450					23.229	8.245			
7	Silchar	2018-19	Restoration of flood damaged of Itkhola Bazar to Ghonmala Road. (Group No.01).	RGR.(RRR). 75/2018/72, Dtd. 02.02.2019.	2.46	Monjurul Islam Baribhujya,				2.33699	0.00		Work in progress.	

STATEMENT SHOWING THE PROGRESS REPORT OF ONGOING WORKS.

Name of Scheme:- SDRF.

S. No.	Name of Constn.	Year	Name of Road	A.A. No	Sanction Amount (Rs. in L)	Name of Contractor	Work Order No.	Dt. of Commencement	St. Dt. of Completion	MONTH:			Remarks
										Tender Value (Rs. in L)	Financial (Rs. in L)	Actual Dt. of Compl.	
1	2	3	4	5	6	7	8	9	10	11	12	13	
2	Sāchar	2018-19	Restoration of Native Church Road.(Group No.02).	RGR(RRR).975/2018/73, Dtd. 01.02.2019.	2.98						0.00		Work allotted under SOPD-G.
8	Sāchar	2018-19	Restoration of Shyamprashad road, Shillong Road.(Pkg. No.SDRF/01)	RGR(RRR).975/2018/74, Dtd. 01.02.2019.	7.86	Kabuj Mahmud Laskar				7.85000	0.00		Work in progress.
4	Sāchar	2018-19	Restoration of Nagapatty Radhamadab Road.(Group No.03).	RGR(RRR).975/2018/75, Dtd. 01.03.2019.	4.99	Krishna Gopal Roy Choudhury				4.7405	0.00		Work allotted under SOPD-G.
9	Udharbond	2018-19	Restoration of road from Tikalpar ONGC point to Kumbhirgram via Kumbaha Bus stand.	RGR(RRR).973/2018/77, Dtd. 01.03.2019.	20.00	M/S Barak Traders				19.00000	0.00		Work under process of allotment.
10	Udharbond	2018-19	Restoration of Gobindapur to Bagpur High School via Algapur. (Pkg. No. SE/SIL/SDRF/12).	RGR(RRR).975/2018/71, Dtd. 01.03.2019.	25.00	Shoyeem H Laskar	CS/CC/SIL/2019-20/17/3189(T), Dtd. 23.09.2019.	23.09.2019		23.375	0.00		Work completed.
11	Udharbond	2018-19	Restoration of NH-53 to Algapur (Banskandi Gobindapur Road) (Pkg. No. SE/SIL/SDRF/11).	RGR(RRR).975/2018/70, Dtd. 01.03.2019.	90.15	M/S J. Lakhi Enterprise	CS/CC/SIL/2019-20/03/3322(T), Dtd. 17.10.2019.	17.10.2019		89.69127	0.00		Work completed.
7	Udharbond	2018-19	Restoration of Rongpur Angajur Road Under SDRF the year 2018-19 (Construction of H.P.CulvertNo.2/1along with approach Road)	RGR(RRR).975/2018/76, Dtd. 01.02.2019.	10.00						0.00		Work done by Water Resource Deptt. Work dropped.
8			TOTAL		163.440					146.997	0.000		
			GRAND TOTAL		306.80					273.49	109.15		

ANNUAL REPORT OF THE WORKS UNDER PWRD BORKHOLA & KATIGORAH TERRITORIAL ROAD DIVISION

Sl. No.	Name of Constituency	Year	Name of Road	Sanction Amount (Rs. in L)	Name of Contractor	Work Order No.	Dt. of Commencement	St. Dt. of Completion	Tender Value (Rs. in L)	MONTH:		Remarks
										30	31	
1	Katigorah	2017-18	Repair and Restoration of Sadirkhal Khelma -II to Harinagar-I Road under SDRF for the year 2017-18.	39.00	Azmal Hussain Laskar	CS/CC/7/SIL/2017-18/149(T), Dtd. 04.05.2018.	04.05.2018	03.07.2018	37.049	0.000	31.12.2019	work completed
2	Katigorah	2018-19	Reatoration of Katirail T.E to Jagadishpur Road (Ch.1500.00m to Ch.4500.00m) in stretches under SDRF for the year 2018-19.	8.00	Sri. Shyma Kanta Paul	TB/SRD/SDR F/NIT-02/2019-20/17	09.09.2019	08.12.2019	7.60	0.00	30.10.2019	Work completed.
3	Katigorah	2018-19	Reatoration of PWD Katigorah Sub-Division office & Staff Quarter under SDRF for the year 2018-19.	9.51	Sri. Shyma Kanta Paul	TB/SRD/SDR F/NIT-02/2019-20/10	05.08.2019	04.11.2019	9.03	0.00	4.11.2019	Work completed.
4	Katigorah	2018-19	Reatoration of Katigorah I.B Campus under SDRF for the year 2018-19.	5.00	Sri. Anupam Adhikari	TB/SRD/SDR F/NIT-02/2019-20/27	09.07.2019	08.10.2019	4.75	0.00	10.02.2020	work completed
5	Katigorah	2018-19	Reatoration of Bihara Gorevitor Road and slips (Ch.1325.00m to Ch.1850.00m) & construction of 2nos HP culverts under SDRF for the year 2018-19.	8.00	Sri. Avijit Roy	TB/SRD/SDR F/NIT-02/2019-20/22	08.11.2019	07.02.2020	7.98			not started
6	Katigorah	2018-19	Reatoration of Chandinagar Leverputa Road (Ch.1675.00m to Ch.1795.00m) under SDRF for the year 2018-19.	8.00	Sri. Avijit Roy	TB/SRD/SDR F/NIT-02/2019-20/19	08.11.2019	07.02.2020	7.99			not started
7	Katigorah	2018-19	Reatoration of Teletikar to Jagadishpur Road (Ch.1500.00m to Ch.4600.00m) under SDRF for the year 2018-19.	8.00	R.M Enterprise	TB/SRD/SDR F/NIT-02/2019-20/20	08.11.2019	07.02.2020	7.98			not started
8	Katigorah	2018-19	Reatoration of Salimabad to Chikorikandi at Khelma-V Road (Ch.1500.00m to Ch.2000.00m in stretches) under SDRF for the year 2018-19.	8.00	Dilwar Hussain Laskar	TB/SRD/SDR F/NIT-02/2019-20/13	05.08.2019	04.11.2019	7.99			work completed
9	Katigorah	2018-19	Reatoration of Khelma-II to Khelma-VII Road (Ch.1400.00m to Ch.1800.00m in stretches) under SDRF for the year 2018-19.	7.00	R.M Enterprise	TB/SRD/SDR F/NIT-02/2019-20/12	05.08.2019	04.11.2019	6.77			work is in progress
10	Katigorah	2018-19	Reatoration of G.N Road to Saraspur (Ch.0.00m to Ch.1000.00m in stretches) under SDRF for the year 2018-19.	4.00	Sri. Arobinda Paul	TB/SRD/SDR F/NIT-02/2019-20/21	09.07.2019	08.10.2019	3.99		24.01.2020	work completed
11	Katigorah	2018-19	Reatoration of Haritkar to Salimabad Road (Ch.4000.00m to Ch.4200.00m) under SDRF for the year 2018-19.	5.00	Sri. Mridul Nag	TB/SRD/SDR F/NIT-02/2019-20/29	09.07.2019	08.10.2019	4.749			not started
12	Katigorah	2018-19	Reatoration of Sadirkhal Khelma Road (Amtola Bridge Approach) under SDRF for the year 2018-19.	5.00	Sri. Mridul Nag	TB/SRD/SDR F/NIT-02/2019-20/22	09.07.2019	08.10.2019	4.75			work completed

REPORT OF THE WORKS UNDER PWRD BORKHOLA & KATIGORAH TERRITORIAL ROAD DIVISIO

Name of Scheme:-

MONTH:

Name of Constituent	Year	Name of Road	Sanction Amount (Rs.in L)	Name of Contractor	Work Order No.	Dt. of Commencement	St. Dt. of Completion	Tender Value (Rs. in L)	Financial (Rs. in L)	Actual Dt. of Compl.	Remarks	
1	2	3	4	5	6	7	8	9	10	11	12	
13	Katigorah	2018-19	Restoration of Gumrah Sadirkhal PWD Road to Boalnagar (HP culvert 600mm dia) under SDRF for the year 2018-19.	3.00	Sri. Kutub Uddin Barbhuiya	TB/SRD/SDR F/NIT-02/2019-20/30	09.07.2019	08.10.2019	2.85		30.10.2019	work completed
14	Katigorah	2018-19	Restoration of Leverputa Boterchak Road (Ch.670.00m to Ch.867.00m) under SDRF for the year 2018-19.	3.00	Sri. Kamrul Islam	TB/SRD/SDR F/NIT-02/2019-20/32	09.07.2019	08.10.2019	2.85			not started
15	Katigorah	2018-19	Restoration of Katirail to Harinagar Pt-I Road (Ch.1100.00m to Ch.2000.00m) under SDRF for the year 2018-19.	4.00	Sri. Aniruddha Sen	TB/SRD/SDR F/NIT-02/2019-20/28	09.07.2019	08.10.2019	3.79			not started
16	Katigorah	2018-19	Restoration of Gumrah Leverputa Road (Bridge approach Br.No.4/1 & Ch.5950.00m to Ch.5962.00m) under SDRF for the year 2018-19.	5.00	Sri. Mithun Paul	TB/SRD/SDR F/NIT-02/2019-20/31	09.07.2019	08.10.2019	5.00			work completed
17	Katigorah	2018-19	Restoration of Tarinipur ONGC Road (Ch.300.00m to Ch.1100.00m) under SDRF for the year 2018-19.	3.00	Sri. Mridul Nag	TB/SRD/SDR F/NIT-02/2019-20/26	09.07.2019	08.10.2019	2.84			work completed
18	Katigorah	2018-19	Restoration of Santipur to S.K Road via Dudhpur Monipuri Basti (Ch.1000.00m to Ch.3500.00m in stretches) under SDRF for the year 2018-19.	5.00	Md. Shamim Ahmed	TB/SRD/SDR F/NIT-02/2019-20/37	11.07.2019	10.10.2019	4.74			not started
19	Katigorah	2018-19	Restoration of Tilian Rajnagar Road 20th to 21st km (Ch.19500.00m to Ch.20300.00m in stretches) under SDRF for the year 2018-19.	5.00	Sri. Mokbul Ahmed Barbhuiya	TB/SRD/SDR F/NIT-02/2019-20/33	11.07.2019	10.10.2019	4.85	0.00	10.02.2020	work completed
20	Katigorah	2018-19	Restoration of Mahadevpur Pt-I to Pt-II to Telkargant (Ch.100.00m to Ch.1500.00m in stretches) under SDRF for the year 2018-19.	4.00	Sri. Kamrul Islam	TB/SRD/SDR F/NIT-02/2019-20/36	11.07.2019	10.10.2019	3.99			not started
21	Katigorah	2018-19	Restoration of Santipur to S.K Road via Dudhpur Monipuri Basti (washed away culvert) under SDRF for the year 2018-19.	25.49	Sri. Abdul Munim Barbhuiya	CS/CC/SIL/2019-20/11/3232(T)	26.09.2019		24.21			work completed
22	Katigorah	2018-19	Restoration of Gumrah Natanpur Road (Ch.7000.00m to Ch.10000.00m) under SDRF for the year 2018-19.	40.00	Sri. Surojit Sen	CS/CC/SIL/2019-20/15/3155(T)	19.09.2019		39.57			work is in progress
23	Katigorah	2018-19	Restoration of Khelma-V to Gumrah Sadirkhal Road (Ch.1645.00m to Ch.1781.80m) & Amtala Bridge approach (south side) under SDRF for the year 2018-19.	15.00	Jiadur Rahman Barbhuiya	TB/SRD/SDR F/NIT-03/2019-20/26	30.11.2019	29.05.2020	14.25			work is in progress

REPORT OF THE WORKS UNDER PWRD BORKHOLA & KATIGORAH TERRITORIAL ROAD DIVISIO

Name of Scheme:-

Name of Constituency	Year	Name of Road	Sanction Amount (Rs.in L)	Name of Contractor	Work Order No.	MONTH:						
						Dt. of Commencement	St. Dt. of Completion	Tender Value (Rs.in L)	Financial (Rs. In L)	Actual Dt. Of Compl.	Remarks	
2	3	4	6	7	8	9	10	11	30	31	32	
24	Katigorah	2018-19	Restoration of NH-06 to Bihar - IV (Ch.0.00m to Ch.3000.00m) in stretches under SDRF for the year 2019-20	15.00	Mujibur Rahaman	TB/SRD/SDR F/NIT-03/2019-20/26	30.11.19	29.05.2020	15.00			work completed
25	Katigorah	2018-19	Restoration of Lakhipur Boraitoli Road (Ch.2100.00m to Ch.3100.00m) in sleeves under SDRF for the year 2018-19.	15.00	M/S M.J.R.Group	TB/SRD/SDR F/NIT-03/2019-20/24	30.11.19	29.05.2020	14.86			not started
26	Katigorah	2018-19	Restoration of S.K.Road to Belakona (Ch.2450.00m to Ch.3300.00m) under SDRF for the year 2018-19	12.00	Mokbul Ahamed Barbhuiya	TB/SRD/SDR F/NIT-03/2019-20/30	30.11.19	29.05.2020	11.82			not started
27	Katigorah	2018-19	Restoration of Road from Baiyarpar to Kalachand Akhira (From Ch.21.00m to Ch.2200.00 m) & Ch.3050 m to Ch.3196.00m) under SDRF for the year 2018-19	15.00	Mokbul Ahamed Barbhuiya	TB/SRD/SDR F/NIT-03/2019-20/27	30.11.19	29.05.2020	14.46			not started
28	Katigorah	2018-19	Restoration of Silchar Jaintia Road (Ch.1500.00m to Ch.4256.00m) in stretches under SDRF for the year 2018-19	15.00	M/S Subhalaxmi Construction	TB/SRD/SDR F/NIT-03/2019-20/25	30.11.19	29.05.2020	14.4			not started
29	Katigorah	2018-19	Restoration of Road from Koroikandi to K.H.Road 2nd to 4th Km (In stretches) under SDRF for the year 2018-19	19.00	Altaf Hussain Choudhury	TB/SRD/SDR F/NIT-03/2019-20/28	30.11.19	29.05.2020	19.00			not started
30	Katigorah	2018-19	Restoration of Nischintapur to Niz Jalapur (Ch.1300.00m to Ch.1400.00m) under SDRF 2018-19.	12.00	Altaf Hussain Choudhury	TB/SRD/SDR F/NIT-03/2019-20/28	30.11.19	29.05.2020	11.4			work completed
31	Borkhola	2018-19	Restoration of Jaraitola to Ranifery Road under SDRF for the year 2018-19.	40.32	Raju Enterprise & Bros	CS/CC/SIL/2019-20/08/3296(T)	15.10.2019		40.29	0.00	31.12.2019	work completed
32	Borkhola	2018-19	Restoration of Doloo to Subong Road under SDRF for the year 2018-19.	44.73	Bsri. Bikash Sarma	CS/CC/SIL/2019-20/08/3296(T)			44.00			work is in progress

[Handwritten signature]

PWRD Territorial Road Division, Lakhipur, Cachar
PROGRESS REPORT OF WORK OF SDRF

Annexure - V

Sl No	Name of Constl	Year	Name of Road	AA No.	Sancti on	Name of Contr	Work Order No.	Date of Com	Dt of Comp	Tend er Value	Finan cial Prog (Rs in Lakhs)	Actual Dt of Comp	Remarks
1	2	3	4	5	6	7	8	9	10	11	30	31	32
1	Lakhi pur	2018-19	Restn of flood damaged Culvert No1/1,3/1 Paloybond Rd Pkg SE/SIL/SDRF/01)	RGR(RRR).977 /201/70 Dt01.03.2019	25.560	Chanrika Pr Goala	CS/CC/SIL/2019-20/09/3204(T) Dt 25/09/2019	25-09-2019		24.282	0%		Work Completed
2	Lakhi pur	2018-19	Restn of Bahadurpur to Bahadurpur Rd Via Abu Bazar (Pkg No SE/SIL/ SDRF/50)	RGR(RRR).973 /201/78 Dt 01.03.2019	50.000	Mukesh Pandey	CS/CC/SIL/2019-20/05/3192(T) Dt 23/09/2019	23.09.2019		47.39874	0%		Work not started
3	Lakhi pur	2018-19	Restn f flood damage of Br No 1/2 of Namdailong Lakhnagar Rd (PKg No. SE/SIL/SDR F/51)	RGR(RRR).972 /201/77 Dt 12..02.2019	45.300	Arindam Roy	CS/CC/SIL/2019-20/10/3139(T) Dt 12/09/2019	12.09.2019		43.035	0%		Work in Progress
4	Lakhi pur	2018-19	Restn of Rd. NH37 Bhairab Mandir via ALipur T.E (Pkg No SDRF/03)	RGR(RRR).972 /201/80 Dt 12..02.2019	10.000	Kabuj Mahmud Laskar					0%		Work not started
5	Lakhi pur	2018-19	Restn of Rd. Rajargram to West Rajargram Ferryghat (Pkg No. SE/SIL/SDRF/55)	RGR(RRR).972 /201/81 Dt 12..02.2019	28.000	Jannath Enterprise	CS/CC/SIL/2019-20/18/3233(T).Dt 27.09.2019	27.09.2019		26.59999	0%		Work Completed
6	Lakhi pur	2018-19	Restn of Rd . From Lalong Hanuman Mandir to Railway crossing Poilapull (Pkg No SE/SIL/SDRF/56)	RGR(RRR).972 /201/82 Dt 12..02.2019	50.500	Aktar Hussain Laskar	CS/CC/SIL/2019-20/01/3282(T).Dt 04.10.2019	04.10.2019	03.01.2020	47.50	0%		Work Completed
7	Lakhi pur	2018-19	Restn of Rd. from Narayanpur TE to Rail basti	RGR(RRR).972 /201/83 Dt 12..02.2019	23.000						0%		work under Process of allotment
8	Lakhi pur	2018-19	Restn f Rd from NH37 to Baitai Punjee Makamnagar Lalpani (Pkg No. SDRF/04)	RGR(RRR).972 /201/84 Dt 12..02.2019	10.000	Arindam Roy					0%		Work in Progress
9	Lakhi pur	2018-19	Restn of Rd. from Singarbond to Hatirhar (Pkg No SE/SIL/SDRF/59)	RGR(RRR).972 /201/85 Dt 12..02.2019	60.000	Tibu Kr Das	CS/CC/SIL/2019-20/06/3160(T).Dt 19.09.2019	19.1-09.2019		57.00	0%		Work Completed
10	Lakhi pur	2018-19	Restn Rd. from Morraganj to Sangamsumbi (Pkg No. SDRF/05)	RGR(RRR).972 /201/86 Dt 12..02.2019	10.000	Abijith Nath				9.5	0%		Work Completed