

MINUTES OF THE MEETING REGARDING IMMEDIATE FLOOD/EROSION PROTECTION MEASURES IN THE DAMAGED DYKE'S UNDER WATER RESOURCE DEPARTMENT, SILCHAR DIVISION, SILCHAR & CACHAR INV, WR DIVISION, BADARPUR HELD ON 10TH OCTOBER 2023 AT 05.00 P.M. IN THE NEW CONFERENCE HALL OF OFFICE OF THE DISTRICT COMMISSIONER, CACHAR.

Members present as per Annexure-A:

As directed by the District Commissioner, Cachar, the meeting was presided over by Sri Yubaraj Borthakur, ACS, ADC & CEO, DDMA, Silchar welcomed all the members present and thereafter the discussion was initiated as per agenda.


At the onset of the meeting, Sri Shamim Ahmed Laskar, DPO, DDMA Cachar gave a presentation regarding the objective of the meeting and discussion was initiated. After the threadbare discussion, the following decisions have been taken on the basis of agenda:

Cachar Inv. W.R. Division, Badarpur:

4. The Executive Engineer, Cachar Inv. WR Division, Badarpur had briefed the house regarding execution of flood protection works/embankments, R & S works etc under the head of NABARD/SOPD-G/SDRF (including the works under section-50 of DM Act 2005) for the year 2022-23/2023-24 etc. and details status is as follows:

Scheme Package No.	Execution Status in percentage as on date (10/10/2023)	Remarks
Package No.-I	86%	Pending works must be started by 1 st week of November 2023 and complete as early as possible.
Package No.-II	83%	
Package No.-III	86%	
Overall Progress	85%	
Details report received from E.E. Cachar Inv. WR Division, Badarpur is enclosed as Annexure - A		

1. The Executive Engineer, Cachar Inv. W.R. Division, Badarpur had briefed the house regarding immediate construction of culvert at Shantipur (in between Ch. 3600 M to Ch. 3700 M), and it is outmost necessary due to water logging problem at country side. And it also informed by the Executive Engineer that severe bank damage has been observed at Shantipur Ferry-Ghat. As such, in order to construct a culvert and check the erosion problem of the above mentioned reaches, the Executive Engineer, Cachar Inv. W.R. Division, Badarpur has instructed to prepare a sub-estimate from the rate savings of the original NABARD estimate and take up the works after due approval from the Competent Authority. However, it has to be kept in mind that while preparing the sub-estimate the amount must at no way should exceed the sanction amount of the scheme.
2. The Addl. District Commissioner & CEO, DDMA has directed the Executive Engineer of Cachar Inv. W.R. Division, Badarpur regarding the submission of next demand for fund after physical completion of the whole scheme as per Plan & Estimate with due approval from the District Administration.
3. CEO, DDMA, Cachar has directed the Department Engineers and Contactors to complete the pending works of the Sluice Gates as soon as possible and report compliance.

 12/10/23

4. The Executive Engineer, Cachar Inv. WR Division Badarpur has put forward suggestions regarding immediate repairing and restoration of the two sites under Katigorah Revenue Circle on immediate basis and accordingly requested the Chair for necessary order.

Accordingly, the CEO, DDMA, Cachar has directed the EE, Cachar Inv. WR Division to submit detail plan and estimate and the matter will be brought to the notice of the District Commissioner for issuance of order by invoking section 50 of DM Act 2005 for immediate execution of mitigation works.

Further, CEO, DDMA, Cachar has directed the C.O, Katigorah to visit the area along with WRD & PWD Department Official and submit report along with recommendation for immediate restoration of the works if needed.

Name of the proposed scheme is as follows:

- Immediate measures for restoration of flood damaged on PWD Road from TRK Road to Sinjuripar on the right bank of river Banaimullah for the year 2023-24.
- Immediate measures for restoration of flood damaged on GK Dyke at Shivanarayanpur area on the left bank of river Banaimullah for the year 2023-24.

Above 2 (two) nos. of proposals will be placed before the District Commissioner for invoking the section 50 of DM Act 2005 for immediate execution of the works by considering the gravity of the situations.

Water Resource Silchar Division, Silchar:

- The Executive Engineers of Water Resource Silchar Division, Silchar had briefed the house regarding execution of flood protection/embankments, R & S works in Bethukandi dyke (i.e. 11 Km from Sonabarighat to Tarapur) under NABARD/SOPD-G/SDRF (including the works under section-50 of DM Act 2005) for the year 2022-23/2023-24 and details status is as follows:

Scheme Package No.	Execution Status in percentage as on date (03/06/2023)	Remarks
Package No.-I	70%	Pending works must be started by 1 st week of November 2023 and complete as early as possible.
Package No.-II	72%	
Package No.-III	70%	
Package No. IV	71%	
Overall Progress	71%	
Details report received from E.E. Cachar Inv. WR Division, Badarpur is enclosed as Annexure - B		

- The CEO, DDMA, Cachar has directed the Executive Engineer, WRD Silchar Division and all the contractors to complete the pending works of the above mentioned scheme including the sluice gates etc. in the works site.
- The Executive Engineer, WRD, Silchar Division has suggested the house regarding immediate execution of flood mitigation & protection works/embankments, R&S works etc. on immediate basis and details Schemes are as follows:
 - Immediate measures to the dyke along L/B of River Sonai from S. M. Road to Dharmikhal (L/B of Rukni) for restoration of breach like damages at Bekirpar, Pakiorpar & Gandhinagar.

12/10/23

- b. Immediate measures to the dyke along B/B of River Rukni from Paniborah to Baghabazar on L/B and Dulalgram to Tillanagar on R/B for restoration of breach like damages at Islamabad & Saptagram area.
 - c. Immediate measures to the dyke drainage of low lying area near Chandpur in Borkhola circle for restoration of major damages at Ujangram and Buribail area.
 - d. Immediate measures to the dyke along L/B of river Madhura from Khoroil TE to outfall Barak at Madhurgram (Manipuri Basti) for restoration of major damages (repair and renovation of sluice culvert).
 - e. Immediate measures to the dyke along R/B of Borak from SLPW road to Madhuramukh for restoration of breach like damage at Bhaidyanath Sarani.
4. The Addl. District Commissioner & CEO, DDMA has directed the Executive Engineer of WRD, Silchar Division regarding the submission of next demand for fund after physical completion of the whole scheme as per Plan & Estimate with due approval from the District Administration.
 5. The CEO, DDMA has further directed the E.E. WRD Silchar Division to identify the vulnerable stretches/location for immediate restoration if required. Further, the Department may be submitted the detail plan and estimate under proper funding window.

The meeting ended with vote of thanks from the Chair.



(Yubaraj Borthakur, ACS)
Addl. District Commissioner & CEO,
District Disaster Management Authority
Cachar, Silchar.

12/10/23

Memo No: DDMA. 001(CB)/CHR/2023-24/Pt.-I/ 114-A

Dated: 11/10/2023

Copy for favour of kind information:

1. Hon'ble MLA, Silchar, Cachar District.
2. The Principal Secretary to the Govt. of Assam, Revenue & DM Department, Assam Secretariat, Dispur, Guwahati – 6 for kind information.
3. The Chief Executive Officer, Assam State Disaster Management Authority, Ancillary Block, Dispur, Guwahati-6.
4. P.S. to Hon'ble M.P, L.S, Silchar, District-Cachar, Assam.
5. The P.S to the Hon'ble Minister to the Govt. of Assam, Transport, Excise Dept. etc. Govt. of Assam for favour of kind appraisal of the Hon'ble Minister.

Copy for favour of information & immediate necessary action:

1. All Members Present.
2. CA/PA to the D.C, Cachar.



Addl. District Commissioner & CEO,
District Disaster Management Authority
Cachar, Silchar.

12/10/23

STATUS OF PHYSICAL AND FINANCIAL PROGRESS OF SOPD-G/NABARD/SDRF (INCLUDING UNDER-SECTION 50) ETC SCHEMES

CACHAR INV WR DIVISION, BADAPUR												
SL. NO.	YEAR	NATURE OF SANCTION	NAME OF THE SCHEMES	DATE OF STARTING OF WORK	GOVT. SANCTION AMOUNT (IN RS.)	ADMINISTRATIVE APPROVAL NO & DATE	PHYSICAL PROGRESS (IN %)	AMOUNT RELEASED BY GOVT (IN RS.)	EXPENDITURE AMOUNT (IN RS.)	BALANCE AMOUNT (IN RS.)	FINANCIAL PROGRESS (IN %)	REMARKS
1	2022-23	NABARD	PERMANENT RESTORATION OF BREACHES AT SHANTIPUR AREA ALONG WITH IMPROVEMENT, STABILIZATION AND RESTORATION OF OTHER DAMAGED REACHES OF THE DYKE ON THE RIGHT BANK OF RIVER BARAK FROM KONIGRAM TO KATIGORAI (FROM SAMJURAI TO SIDHIPUR) UNDER NABARD	01/02/2023	4500.00L	AA/FC, 2022-23 (I), 2002, DATED 26/01/2023	85%	2345.00L	2345.00L	NIL	97%	WORK WILL RESUME AFTER FLOOD PERIOD.
2	2021-22	SOPD_FDR	ANTI EROSION MEASURES TO PROTECT GANIGRAM KATIGRAH DYKE AT MAHADEVPUR AREA FROM THE EROSION OF RIVER BORAK ON ITS RIGHT BANK	01-11-2022	300.00L	AA/FC, 2021-22 (I), 1902, DATED 25/03/2022	100%	228.00L	228.00L	NIL	89%	WORK PHYSICALLY COMPLETED
3	2022-23	SDRF	IMMEDIATE MEASURES FOR RESTORATION OF FLOOD DAMAGED OF DYKE ALONG R/B OF BORAK FROM KONIGRAM TO KATIGORAI UNDER SDRF FOR THE YEAR 2021-22 (RESTORATION OF BREACH LIKE DAMAGES AT SHANTIPUR AREA)	05/11/2022	200.00L	AA/OS, 2022-23 (I), 3826, DATED 25/04/2022	100%	NIL	NIL	NIL	NIL	WORK PHYSICALLY COMPLETED
4	2022-23	SDRF	IMMEDIATE MEASURES FOR RESTORATION OF FLOOD DAMAGED OF DYKE ALONG R/B OF RIVER BORAK FROM KATIGORAI TO MARINAGAR BOP CAMP UNDER SDRF FOR THE YEAR 2021-22 (RESTORATION OF NADARPUR AREA)	05/11/2022	500.00L	AA/OS, 2022-23 (I), 3828, DATED 25/04/2022	100%	NIL	NIL	NIL	NIL	WORK PHYSICALLY COMPLETED
5	2022-23	SDRF	IMMEDIATE MEASURES FOR RESTORATION OF FLOOD DAMAGED OF DYKE ALONG R/B OF RIVER BORAK FROM KONIGRAM TO KATIGORAI UNDER SDRF FOR THE YEAR 2021-22 (RESTORATION OF BREACH LIKE DAMAGES AT MOHADEVPUR AREA)	26/12/2022	450.00L	AA/OS, 2022-23 (I), 3827, DATED 25/04/2022	100%	NIL	NIL	NIL	NIL	WORK PHYSICALLY COMPLETED.
6	2022-23	SDRF (UNDER SECTION 50)	IMMEDIATE MEASURES FOR RESTORATION OF FLOOD DAMAGED FROM KUNAPARA T.E. TO SINDURA IX PMGSY ROAD NEAR RIVER LARANG ON ITS R/B UNDER SDRF FOR THE YEAR 2021-22 (EX POST FACTO)	01/11/2021	43.00L	AA/OS, 2022-23 (I), 3868, DATED 25/04/2022	80%	43.00L	43.00L	NIL	100%	WORK PHYSICALLY COMPLETED.
7	2022-23	SDRF (UNDER SECTION 50)	IMMEDIATE MEASURES FOR RESTORATION OF FLOOD DAMAGED DYKE ALONG R/B OF RIVER BARAK FROM KONIGRAM TO KATIGORAI (AT BORJURAI) UNDER SDRF FOR THE YEAR 2021-22 (EX POST FACTO)	15/05/2022	24.00L	AA/OS, 2022-23 (I), 4808, DATED 29/03/2023	100%	NIL	NIL	NIL	NIL	WORK PHYSICALLY COMPLETED.
8	2023-24	SDRF (UNDER SECTION 50)	IMMEDIATE MEASURES FOR RESTORATION OF FLOOD DAMAGED FROM KUNAPARA T.E. TO SINDURA IX PMGSY ROAD ON THE R/B OF RIVER LARANG FOR THE YEAR 2023-24 (EX POST FACTO)	09/08/2023	145.27L	AA NOT YET ACCORDED. WORK IS EXECUTED AS PER ORDER FROM DISTRICT COMMISSIONER, CACHAR	45%	NIL	NIL	NIL	NIL	WORK IS IN PROGRESS

RURAL INFRASTRUCTURE DEVELOPMENT FUND PROJECT

GOVT. OF ASSAM WATER RESOURCES DEPARTMENT CACHAR INV. WATER RESOURCES DIVISION, BADARPUR	
IMPLEMENTED BY	
NAME OF SCHEME	PERMANENT RESTORATION OF BREACHES AT SHANTIPUR AREA ALONG WITH IMPROVEMENT, STABILIZATION AND RESTORATION OF OTHER DAMAGED REACHES OF THE DYKE ON THE RIGHT BANK OF RIVER HORAK FROM GONIRGRAM TO KATIGORAH (FROM SAMJURAI TO SIDDIPUR)
AA NO & DATE	AA / FC - 2022-23 (I) -2002, DATED 26-01-2023
TOTAL PROJECT COST	Rs. 4500.00 LAKHS
NABARD LOAN	Rs. 4275.00 LAKHS
RIDF TRANCHE	RIDF XXVIII
NAME OF CONTRACTOR	M/S DOCHANIA & COMPANY PVT. LTD.
WORK ORDER NO & DATE	CE/CC/WR/WO/2020-21/1027/PI-II/105, Dated: 04-02-2023
PACKAGE NO	1 (ONE)
PACKAGE VALUE	Rs. 17, 62, 61, 353.00
	TOTAL EARTH WORK = 5284 M & TOTAL A/E WORK = 600 M
	UP TO DATE PROGRESS 86%
NAME OF CONTRACTOR	RAJU CHOUDHURY
WORK ORDER NO & DATE	CE/CC/WR/WO/2020-21/1027/PI-II/127, Dated: 13-02-2023
PACKAGE NO	2 (TWO)
PACKAGE VALUE	Rs. 15, 33, 73, 056.00
	TOTAL EARTH WORK = 1930 M & TOTAL A/E WORK = 700 M
	UP TO DATE PROGRESS 83%
NAME OF CONTRACTOR	PADMAVATI CONSTRUCTION
WORK ORDER NO & DATE	CE/CC/WR/WO/2020-21/1027/PI-II/103, Dated: 04-02-2023
PACKAGE NO	3 (THREE)
PACKAGE VALUE	Rs. 11, 98, 41, 634.00
	TOTAL EARTH WORK = 847 M & TOTAL A/E WORK = 675 M
	UP TO DATE PROGRESS 85%
OVER ALL PROGRESS	
	85%


STATUS OF PHYSICAL AND FINANCIAL PROGRESS OF SCHEMES UNDER 30PD-G

Year	Sub-Project	Name of the scheme	Date of starting	Govt. sanction amount (Rs. in Lakh)	Administrative Approval No. & Date	Physical Progress (in %)	Amount released by Govt. (Rs. in Lakh)	Expenditure amount (Rs. in Lakh)	Balance Amount (Rs. in Lakh)	Financial Progress (in %)	Remarks
2022-23	30PD-G	Reinforcement of breach and damages alongwith R/S. ME proslitation measures and other ancillary works on L/B of river Borak from Sonamukhi to Tarapur at Different reaches	26/2/2023	5000.00	AA/FC_2022-23(I)_2020, Dtd.27.01.2023	70%	2349.21282	2349.21272	2650.78718	67%	Physical & Financial progress within the period.

Executive Engineer
Cachar W. R. Division
Silchar


STATUS OF PHYSICAL AND FINANCIAL PROGRESS OF SCHEMES UNDER NABARD

Sl. No.	Year	Name of section	Name of the scheme	Date of starting	Govt. sanction amount (Rs. In Lakh)	Administrative Approval No. & Date	Physical Progress (in %)	Amount released by Govt. (Rs. In Lakh)	Expenditure amount (Rs. In Lakh)	Balance Amount (Rs. In Lakh)	Financial Progress (in %)	Remarks
-	2022	NABARD	Construction of Additional Sluice Opening (Double Shutter) at Hangaqhat for drainage of Rangirkhat to Ghagra River	26/2/2023	500.00	AA/FC_2022-23(I)_1984 Dt. 26.01.2023	55%	NIL	NIL	500.00	0%	Work is in progress.


 Executive Engineer
 Cachar W. R. Division
 Silchar

STATUS OF PHYSICAL AND FINANCIAL PROGRESS OF SCHEMES UNDER SDRF

Sl. No.	Year	Mode of sanction	Name of the scheme	Date of starting	Govt. sanction amount (Rs. in Lakh)	Administrative Approval No. & Date	Physical Progress (in %)	Amount released by Govt. (Rs. in Lakh)	Expenditure amount (Rs. in Lakh)	Balance Amount (Rs. in Lakh)	Financial Progress (in %)	Remarks
1	2022-23	SDRF	Immediate measures to the dyke along R/B of river Sonai from Palonglit to upwards under SDRF for the year 2021-22 (Restoration of breach like damages at Sundari PL-I)	15/11/2022	100.00	AA/06_2022-23(1)_3824, Dtd. 25.04.2022	100%	NIL	NIL	100.00	0%	Work physically completed
2	Do	Do	Immediate measures ring bund at village Jhangerball on L/B of river Borak under SDRF for 2021-22 (Restoration of breach like damages at Tundukendi-Fakirpara area)	15/11/2022	200.00	AA/05_2022-23(1)_3825, Date : 25-04-2022	100%	NIL	NIL	200.00	0%	Work physically completed



 Executive Engineer
 Cachar W. R. Division
 Silchar

STATUS OF PHYSICAL AND FINANCIAL PROGRESS OF SCHEMES UNDER SECTION-50

Sr. No.	Year	Nature of sanction	Name of the scheme	Date of starting	Govt. sanction amount (Rs. In Lakh)	Administrative Approval No. & Date	Physical Progress (In %)	Amount released by Govt. (Rs. In Lakh)	Expenditure amount (Rs. In Lakh)	Balance Amount (Rs. In Lakh)	Financial Progress (in %)	Remarks
1	22-23	Section-50	Immediate Measures For Restoration flood Damages (Breach, Breach Like Damages, Major Damages, Overtopping Etc) of Uttarkrishnapur to Tarapur Dyke including At Bedright For The Flood Damage of River Borak Under SDRF For 2022-23	9/6/2022	44.82	AA/05_2022-23(I)_4850, dt. 29.03.2023	100%	NIL	NIL	44.82	0%	Work physically completed
2	22-23	Section-50	Immediate Measures for Restoration of flood Damages (Breach, Overtopping Etc) of the Dyke Ring Bund at Boranga for Flood Damage of River Borak under SDRF for 2022-23.	9/6/2022	17.77	AA/05_2022-23(I)_4838, Date : 29/03/2023	100%	NIL	NIL	17.77	0%	Work physically completed
3	22-23	Section-50	Immediate Measures For Restoration of flood Damages (Cut) of Uttarkrishnapur To Tarapur Dyke Including at Bethukandi for Flood Damage Of River Borak Under SDRF For 2022-23	9/6/2022	45.53	AA/05_2022-23(I)_4851, Date : 29.03.2023	100%	NIL	NIL	45.53	0%	Work physically completed
4	22-23	Section-50	Immediate measures for restoration flood damages (breach, breach like damages, major damages, overtopping etc) of retirement of village Barjural for the flood damage of river Borak under SDRF for 2022-23.	9/6/2022	56.92	AA/05_2022-23(I)_4854, Date : 29.03.2023	100%	NIL	NIL	56.92	0%	Work physically completed
5	22-23	Section-50	Immediate measures for restoration of flood damages of dyke along R/B of Borak from SLPWD road to Madhuramukh for flood damages of river Borak under SDRF for 2022-23	9/6/2022	19.43	AA/05_2022-23(I)_4841, Date : 29/03/2023	100%	NIL	NIL	19.43	0%	Work physically completed
6	22-23	Section-50	Immediate measures for restoration of flood damages of Reclamation of flood affected area near Chhallikandi Gossapur PI-III and Durganagar area R/B Larsing for flood damage of river Larsing under SDRF for 2022-23	9/6/2022	18.37	AA/05_2022-23(I)_4840, Date : 29/03/2023	100%	NIL	NIL	18.37	0%	Work physically completed

7	22-23	Section-50	Immediate measures for restoration of flood damages at the dyke along R/B of Modhura from Udharbond in Larsing approach at Gossajpur Pt-II under SDRF for 2022-23	9/6/2022	17.20	AA/05_2022-23(I)_4837, Date : 29/03/2023	100%	NIL	NIL	17.20	0%	Work physically completed
8	22-23	Section-50	Immediate measures for restoration of flood damage of ring bund at village Jhangerbali on L/B of Borak under SDRF for the year 2022-23	8/6/2022	56.53	AA/05_2022-23(I)_4853, Date : 25/04/2023	100%	NIL	NIL	56.53	0%	Work physically completed
9	22-23	Section-50	Immediate measures for restoration of flood damages of dyke at Bagpur and Gobindapur Pt-I and Naligram Pt-I on R/B of Borak River from Sonainukh to Madhurainukh under SDRF for the year 2022-23	9/6/2022	20.18	AA/05_2022-23(I)_4842, Date : 25/04/2023	100%	NIL	NIL	20.18	0%	Work physically completed
10	22-23	Section-50	Immediate measures for restoration of flood damages of dyke at Peladhar, Nichantapur, Suktera Barakpar, Gograpur, Algapur-Halihar on L/B of Borak River from Masimpur to Kalakhal under SDRF for the year 2022-23	9/6/2022	50.95	AA/05_2022-24(I)_5436, Date : 19/07/2023	100%	NIL	NIL	50.95	0%	Work physically completed
11	22-23	Section-50	Immediate measures for restoration damages (Breach like damages, Major Damages, overtopping etc.) of Reclamation of Flood affected area near Shil-bail Ph-III, Mazunder Bazar, Kozhlpur, Tophana *The dyke along L/B of Borak from Tarapur to Masimpur under SDRF for 2022-23 (Temporary closer)	9/6/2022	13.20	AA/05_2022-23(I)_4835, Date : 29/09/2023	100%	NIL	NIL	13.20	0%	Work physically completed
12	22-23	Section-50	Immediate measures for restoration damages (Breach like damages, Major Damages, overtopping etc.) of Reclamation of Flood affected area near Chesri, Drainage of low lying area near Chandpur in Borkhola Circle) under SDRF for 2022-23 (Temporary closer)	9/6/2022	8.00	AA/05_2022-23(I)_4834, Date : 29-03-2023	100%	NIL	NIL	8.00	0%	Work physically completed
13	22-23	Section-50	Immediate measures to stop flood water of Borak river on its L/B at Sonabarighat near Bypass under SDRF for the year 2022-23 (Temporary measures)	9/6/2022	1.00	AA/05_2022-23(I)_4859, Date : 29/03/2023	100%	NIL	NIL	1.00	0%	Work physically completed

14	2022-23	Section-50	Immediate measures to restore flood damages of Sonal river on its L/B at Tundurkandi under SDRF for the year 2022-23 (Temporary closer)	9/6/2022	1.73	AA/05_2022-23(I)_4832, Date : 29/03/2023	100%	NIL	NIL	1.73	0%	Work physically completed
15	2022-23	Section-50	Immediate measures to stop flood water of Borak river on its L/B at Sonabarighat near Public health barga under SDRF for the year 2022-23 (Temporary closer)	9/6/2022	4.28	AA/05_2022-23(I)_4833, Date : 29/03/2023	100%	NIL	NIL	4.28	0%	Work physically completed
16	2022-23	Section-50	Immediate measures for restoration of flood damages of dyke at Madurgram (Kandigram) on L/B of Makhura from Khoril T.E. to out fall of Barak under SDRF for the year 2022-23	9/6/2022	14.03	AA/05_2022-23(I)_4811, Date : 29/03/2023	100%	NIL	NIL	14.03	0%	Work physically completed
17	2022-23	Section-50	Immediate measures for restoration of flood damage at the dyke along L/B of Borak from Mrlugram diversion Road to Madhuramukh Ferryghat under SDRF for the year 2022-23	9/6/2022	27.25	AA/05_2022-23(I)_4809, Date : 29-03-2023	100%	NIL	NIL	27.25	0%	Work physically completed
18	2022-23	Section-50	Immediate measures for restoration of flood damage at the dyke along L/B of Borak from Ularkrishnapur to Tarapur at Cut Partion under SDRF for the year 2022-23 (Betbuland Clington)	9/6/2022	34.06	AA/05_2022-23(I)_4848, Date : 29/03/2023	100%	NIL	NIL	34.06	0%	Work physically completed
19	2022-23	Section-50	Immediate measures for restoration of Reclamation of Chatla Haor Ph-I under SDRF for the year 2022-23	9/6/2022	16.19	AA/05_2022-23(I)_4810, Date : 29/03/2023	100%	NIL	NIL	16.19	0%	Work physically completed


 Executive Engineer
 Cachar W. R. Division
 Silchar