

GOVT.OF ASSAM  
OFFICE OF THE EXECUTIVE ENGINEER P.W.D.SILCHAR RURAL ROAD DIVISION::SILCHAR.  
(Email ID. eepwrd.silrrd-as@gov.in).

No. T/SRD/PR/PMGSY/2010/Pt-II/  
To

Dated Silchar the \_\_\_\_\_/2015.

The Deputy Commissioner,  
Cachar, Silchar.

Sub:- Submission of Twenty Point Programme for monthly progress report of PMGSY for the month of September/2015.

Sir,

With reference to the subject cited above, I have the honour to submit herewith the above mentioned Twenty Point Programme for monthly progress report of PMGSY for favour of your kind disposal.

**FORMAT FORMONTHLY PROGRESS REPORT (Revised)**

Sl. No.	Name of the Point / Items	Parameters / Indicators / Schemes to be monitored	Unit	Target		Achievement		
				Annual	For period under report	During the month	Cumulative Length in KM during the year	Cumulative Length in KM
1	2	3	4	5	6	7	8	9
<b>Grameen Sadak (Rural Roads)</b>								
18	Rural Roads PMGSY	Length of Road Constructed = <b>906.56 KM</b>	KM	<b>201.022</b>	2015-16	<b>0.00</b>	<b>4.48</b>	<b>708.04</b>

Encl:- Physical & Financial statement.

Yours faithfully,



(A.K.Chanda)  
Executive Engineer PWD  
Silchar Rural Road Division,  
Silchar.

Memo No. T/SRD/PR/PMGSY/2010/Pt-II/ **76-A**  
Copy to:-

Dated Silchar the **30/09**/2015.

- ✓ 1. The Deputy Commissioner, (N.I.C. Branch), Cachar, Silchar for favour of kind information and necessary action. Encl:- As above.



(A.K.Chanda)  
Executive Engineer PWD  
Silchar Rural Road Division,  
Silchar.

## Physical Statement

For the month of : September/2015..

**Monthly Progress Report of Flagship Programme:-** Pradhan Mantri Gram Sadak Yojana  
**Implementing Department :-** Public Works  
**District : Cachar**

Name of the Scheme/ Programme	Unit	Total Target of the District	Achievement upto previous year	Target for current year	Achievement upto the reporting month	Remarks
Road Length	KM	<b>906.56</b>	703.77	202.79	<b>0.00</b>	
Habitation covered	No	510	429	81	2	
<b>ICT Solution is provided by NIC, Assam State Centre, Guwahati</b>						

## Financial Statement.

For the month of : September/2015.

**Monthly Progress Report of Flagship Programme:-** Pradhan Mantri Gram Sadak Yojana  
**Implementing Department :-** Public Works.  
**District : Cachar.**

Name of the Scheme/ Programme	Expenditure upto previous year	Allocation for current year	Achievement upto the reporting month	Remarks
Road Length	36612.16	Based of Physical Forms	0.00	
Habitation covered				
<b>ICT Solution is provided by NIC, Assam State Centre, Guwahati</b>				

(A.K.Chanda)

Executive Engineer PWD  
Silchar Rural Road Division,  
Silchar.

29/9